Kara in the TO:

> STATE CORPORATION COMMISSION **CONSERVATION DIVISION - PLUGGING**

130 SOUTH MARKET, SUITE 2078

WICHITA, KANSAS 67202

Operator License No.: 5363 Op Name: BEREXCO, INC.

Address: 100 N. BROADWAY, STE, 970

WICHITA, KS 67202

API Well Number: 15-135-00106-00-00

Spot: CSWNESW Sec/Twnshp/Rge: 24-17S-25W

990 feet from N Section Line, 990 feet from E Section Line

Lease/Unit Name: P POTTER

Well Number: 2

Total Vertical Depth: 4440 feet

Conductor Pipe: Size

County: NESS

Surface Casing: Size 9.625

feet: 252

feet:

WITH 150 SX CMT

Production: Size 5.5 Liner: Size

féet: 4449 feet:

WITH 200 SX CMT

Well Type: OIL

UIC Docket No:

Date/Time to Plug: 06/20/2001 11:30 AM

Plug Co. License No.: 99996

Plug Co. Name: ALLIED CEMENT COMPANY

Proposal Revd. from: MARK LEIKER

Company: BEREXCO

Phone: (785) 628-6101

Proposed LINER FROM 4 1/2" FROM 0-4200' WITH 475 SX CMT.TOOK INJECTION RATE OF 5 1/2 BBLS A MINUTE AT Plugging 1100#, PUMPED 40 SX CMT & 300# HULLS, PUMPED 14 SX GEL THEN 35 SX CMT, PRESSURE WENT TO Method: 2500#. STARTED WITH WATER DISPLACEMENT. PUMPED 4 BBLS AND IT SHUT OFF. PERFORATED AT 550' AND TIED BACK ONTO CASING AND PUMPED 10 SX CMT. PRESSURED TO 300#. SHUT OFF. TIED ONTO BACKSIDE OF 4 1/2" AND 5 1/2". PRESSURED RIGHT UP. TIED ONTO BACKISDE OF 5 1/2" AND 9 5/8".

PUMPED AND PRESSURED TO 500# AND HELD.

Plugging Proposal Received By: STEVE DURRANT

WitnessType: Plugging Operations 100% Witnessed (Complete)

Date/Time Plugging Completed: 06/20/2001 1:30 PM

KCC Agent: MICHAEL MAIER

Actual Plugging Report:

PERFS AT 4404-08, 4397-4400, 4391-93, 4413-15, 4313-18, 4304-08, 4296-4300'. WELL HAD BEEN SQUEEZED AT 219' WITH 25 SX CMT. 1071-1125' WITH 50 SX CMT. 1400' WITH 155 SX CMT. 3319-51' WITH 25 SX CMT. LINER FROM 4 1/2" FROM 0-4200' WITH 475 SX CMT.TOOK INJECTION RATE OF 5 1/2 BBLS A MINUTE AT 1100#. PUMPED 40 SX CMT & 300# HULLS. PUMPED 14 SX GEL THEN 35 SX CMT. PRESSURE WENT TO 2500#. STARTED WITH WATER DISPLACEMENT. PUMPED 4 BBLS AND IT SHUT OFF. PERFORATED AT 550' AND TIED BACK ONTO CASING AND PUMPED 10 SX CMT. PRESSURED TO 3000#. SHUT OFF. TIED ONTO BACKSIDE OF 4 1/2" AND 5 1/2". PRESSURED RIGHT UP. TIED ONTO BACKISDE OF 5 1/2" AND 9 5/8". PUMPED AND PRESSURED TO 500# AND HELD.

INVOICEL

KANSAS CORPORATION COMMISSION

2 7 2001 و الرال

Remarks:

USED 60/40 POZMIX 6% GEL BY ALLIED. NO CASING RECOVERED.

CONSERVATION DIVISION

Plugged through: CSG

District: 01

Signed Mulau

(TECHNICIAN)

Form CP-2/3

JUN 25 2001