TO: STATE CORPORATION COMMISSION **CONSERVATION DIVISION - PLUGGING**

130 SOUTH MARKET, SUITE 2078 **WICHITA, KANSAS 67202**

API Well Number: 15-051-26182-00-00

Spot: NESWSWSE

Sec/Twnshp/Rge: 15-11S-18W

350 feet from S Section Line,

2230 feet from E Section Line

Lease Name: PEAVEY A

Well #: 3

County: ELLIS

Total Vertical Depth: 1586 feet

Operator License No.: 33263

Op Name: BOWMAN, WILLIAM F. DBA THE BILL

String Size SURF 8.625 Depth (ft) Pulled (ft) Comments

222 170 sx

Address: 2640 W RD

Well Type: LH

NATOMA, KS 67651

UIC Docket No:

Date/Time to Plug: 04/27/2012 12:00 AM

Plug Co. License No.: 34535

Plug Co. Name: INTEGRITY DRILLING CO., LLC

Proposal Revd. from: BILL BOWMAN

Company: BOWMAN OIL

Phone:

Plugging

Proposed Circulation lost in salt section while drilling well.

Method:

Plugging Proposal Received By: CASE MORRIS WitnessType: NONE

Date/Time Plugging Completed: 03/29/2012 11:00 AM KCC Agent: CASE MORRIS

Actual Plugging Report:

Perfs:

Lost circulation in salt section @1586'. Went on vacuum.

Added following 80 bbl premixes:

23 sx gel, 30 hulls, 18.75# LCM/bbl

18 sx gel, 35 hulls, 21.87# LCM/bbl

18 sx gel, 30 hulls, 15 multi seal, 26.25# LCM/bbl

18 sx gel, 30 hulls, 25 multi seal, 31.25# LCM/bbl

15 sx gel, 35 hulls, 9 multi seal, 26.37# LCM/bbl

No cirulation.

Dumped 33 burlap sacks, 9 bags of hulls, 1 bag multi seal. Pushed material down with bit and put 18 sx gel, 30 hulls on top. No circulation.

Lost approximately 550-600 bbl of fluid.

Spotted 50 sx "hot" cement (common) @1250'. Plug lost.

Spotted 100 "hot" cement (common) @1350'. Plug lost.

Dumped 100 gallons chat gravel. Filled up 5'.

Dumped 120 gallons chat gravel. Filled up 15'.

Ran in to 1250'. Got returns. Spotted 25 sx gel and 50 sx cement.

Let set for 9 hours. Ran in and tagged hard @1310'.

Pulled up to 1250' and spotted 30 sx cement.

Pulled to 650' and spotted 100 sx cement.

Pulled to 275' and spotted 40 sx cement.

Pulled to 40' and spotted 10 sx cement.

Rathole 30 sx.

District: 04

Remarks: ALLIED CEMENTING

Plugged through: DP

Form CP-2/3

MAY 02 2012