TO:

STATE CORPORATION COMMISSION **CONSERVATION DIVISION - PLUGGING** 

130 SOUTH MARKET, SUITE 2078

**WICHITA, KANSAS 67202** 

API Well Number: 15-051-30256-00-01

Spot: W2NESW

Sec/Twnshp/Rge: 6-13S-17W

1980 feet from S Section Line,

1650 feet from W Section Line

Lease Name: STAAB A

Well #: 4

County: ELLIS

Total Vertical Depth: 2770 feet

Operator License No.: 5145 Op Name: DREILING OIL INC

String Size SURF 8.625

145

Depth (ft) Pulled (ft) Comments 100 sx

Address: 1008 CODY AVE PO BOX 550

HAYS, KS 67601

Well Type: OlL

**UIC Docket No:** 

Date/Time to Plug: 06/23/2012 7:00 PM

Plug Co. License No.: 6426

Plug Co. Name: EXPRESS WELL SERVICE & SUPPLY INC

Proposal Revd. from: TERRY PIESKER

Company: EXPRESS WELL SERVICE & SUPPL Phone: (785) 735-2289

Perfs:

Method:

Proposed Ordered on 06/23/2012, 150 sx 60/40 pozmix 4% gel cement. Ticket # 56437 Plugging Ordered on 06/25/2012, 305 sx 60/40 pozmix 4% gel cement and 15 sx gel. 06/20/2012-Express Well Service moved in and ran 7 7/8" bit drilled to 2770'.

On 06/23/2012 lost circulation. Marvin Mills had operator pump 150 sx cement and pull tubing at 7:00pm.

Plugging Proposal Received By: CASE MORRIS

WitnessType: COMPLETE (100%)

Date/Time Plugging Completed: 06/25/2012 12:00 PM

KCC Agent: PAT STAAB

**Actual Plugging Report:** 

06/25/2012-Express Well ran in hole with tubing. Tagged cement @ 2025'. Allied rigged to tubing and mixed and pumped 15 sx gel followed by 10 sx cement.

Pulled tubing to 1800'. Allied rigged to tubing and mixed and pumped 30 sx cement.

Pulled tubing to 1300'. Allied rigged to tubing and mixed and pumped 30 sx cement.

Pulled tubing to 725'. Allied rigged to tubing and mixed and pumped 200 sx to circulate cement to pit area. Pulled tubing. Topped off 8 5/8" casing with 35 sx. Hole standing full.

This well was drilled out and re-plugged due to a nearby UIC application.

**ALLIED OIL AND GAS LLC TICKET # 56438** 

RECEIVED

JUL 0 2 2012

Plugged through: TBG

KCC WICHITA

District: 04

Remarks:

Signed

(TECHNICIAN)

Form CP-2/3

JUN 2 8 200