

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-167-07048-00-02
Spot: NWNWNW Sec/Twnshp/Rge: 27-14S-14W
4950 feet from S Section Line, 4950 feet from E Section Line
Lease Name: OLSON AJ- A Well #: 2
County: RUSSELL Total Vertical Depth: 3290 feet

Operator License No.: 34521
Op Name: FINLEY RESOURCES INC.
Address: 1308 LAKE ST.
FORT WORTH, TX 76102

String	Size	Depth (ft)	Pulled (ft)	Comments
L1	4.5	3290		125 SX
PROD	7	2981		60 SX
SURF	20	315		
TI	2.875	2900		

Well Type: EOR UIC Docket No: E04587.3 Date/Time to Plug: 06/25/2012 11:30 AM
Plug Co. License No.: 6426 Plug Co. Name: EXPRESS WELL SERVICE & SUPPLY INC
Proposal Revd. from: JUAQUIN ROBLES Company: FINLEY RESOURCES, INC. Phone: (806) 891-1286

Proposed	06/25/12 - 425 sx 60/40 pozmix 4% gel cement, 16 sx gel and 600# hulls.
Plugging	06/26/12 - 100 sx Class A Cement w/4% C.C. 15 sx gel, 500 # hulls, 450 sx 60/40 pozmix 4% gel cement, 800 # hulls.
Method:	4 1/2 " CIBP knocked down to 3250'. Perforations: 1550' and 250'.

Plugging Proposal Received By: CASE MORRIS WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 06/26/2012 5:30 PM KCC Agent: RAY DINKEL

Actual Plugging Report:

06/25/2012 - Ran tubing to 3180'. Pumped 16 sx gel followed w/50 sx cement w/100 # hulls. Pulled tubing to 1590'. Pumped 100 sx cement w/300 # hulls. Pulled tubing to 970'. Pumped 100 sx cement w/200 # hulls. Pulled tubing to 372'. Pumped 125 sx cement w/no returns. Shut down for the night.

06/26/2012 - Tagged TOC @ 1576'. Pumped 15 sx gel w/500 # hulls mixed in followed w/100 sx of Class A Cement w/4% cc. The well started to circulate. Pulled tubing up to 753'. Waited on cement. Run in. Tagged top @ 1497'. Pulled up and pumped 250 sx cement w/800 # hulls. Cement circulated, but fell back. Waited on cement. Pumped 10 sx cement and filled casing. Shut in. Dug out surface pipe. No pipe was found, ran 1 joint of tubing in beside 7" casing and pumped 10 sx cement to circulate to cellar. 06/27/12-Less than (2) second down 60' to 80'.

Perfs:

Top	Bot	Thru	Comments
3216	3216		
3169	3177		
3146	3154		
3070	3090		
3018	3026		

Remarks: QUALITY CEMENTING TICKET # FOR 06/25/12 #881 FOR 06/26/2012 #882.

Plugged through: TBG

District: 04

Signed Ray Dinkel
(TECHNICIAN) CM

JUN 29 2012

cc to only 3/10/12
7/4/12

RECEIVED
JUL 09 2012
KCC WICHITA
Form CP-2/3