

4-060634

12-29

15-051-03595-0050  
E-25,628

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

API number: 15- - 9-8-58

SE SW SW /4 SEC. 10, 11 S, 19 W  
330 feet from S section line  
4290 feet from E section line

Operator license# 5363 Lease Albert well # 7

Operator: Berexco, Inc. County Ellis

Address: P.O. Box 723 Well total depth 3664 feet  
Hays, Kansas 67601 Conductor Pipe: 0 inch @ 0 feet  
Surface pipe 8 5/8 Inch @ 179 feet

Aband. oil well     , Gas well     , Input well X, SWD     , D & A     

Plugging contractor: Co Tools License#     

Address:     

Company to plug at: Hour: 10:00A.M Day: 29 Month: December Year: 94

Plugging proposal received from: Curt Gable

Company: Berexco, Inc. Phone: 913-628-6101

Were: Order 350 sxs. 60/40 posmix - 8% gel and hulls.

Squeeze history: 867' to surface w/600 sxs. - squeeze in 1959 at 750' w/  
250 sxs. - 100'-648' w/250 sxs. in 1981 - 120' w/12 sxs. in 1983 -  
311'-326' with angard in 1987 - 765' w/100 sxs. in 1983 - 3425'-3456'  
w/20 sxs. in 1994 - 1167'-1250' w/125 sxs. in 1994 - 1009'-1041'  
w/15 sxs. in 1994 - 735' w/15 sxs. in 1994 - 303'-334' w/25 sxs. in  
1994. Drilled out cement from 1994 squeezes and wouldn't hold pressure  
to M.I.T. Emergency permission to plug with rig over the hole.

Plugging Proposal Received by: Herb Deines

Plugging operations attended by agent? All[ X ], Part[      ], None[      ]

Completed: Hour: 2:15P.M., Day: 29, Month: December, Year: 94

Actual plugging report: 8 5/8" to 179' w/150 sxs. 5 1/2" to 3623' with  
150 sxs. Multipule squeezed in annulus from anhydrite to surface. Ran  
tubing to 3300'. Pumped 115 sxs. cement with 250# hulls. Pulled tubing  
to 1650' and pumped 115 sxs. Pulled tubing. Tied onto annulus with  
instant 500# S.I.P. Tied onto casing and pumped 40 sxs. cement with  
100# hulls. Max. P.S.I. 1000#. S.I.P. 500#.

RECEIVED  
STATE CORPORATION COMMISSION

Remarks: Allied Cementing. JAN 05 1995

Condition of casing(in hole): GOOD      BAD X Anhy.plug: YES X NO       
Bottom plug(in place): YES X, CALC     , NO      Dakota plug: YES X NO       
Plugged through TUBING X, CASING     . Elevation:     

I did  did not  observe the plugging.

**INVOICED**  
DATE 1-6-95  
INV. NO. 42005  
12-29

[Signature]  
DK (agent)  
Form CP-2/3