

1080253

TO: STATE CORPORATION COMMISSION

7-15

API NUMBER 15-071-20,370 SW SW NW SEC. 6, T 16 S, R 42 W

CONSERVATION DIVISION - PLUGGING SECTION 2310 FEET FROM NORTH SECTION LINE

WICHITA STATE OFFICE BLDG., 130 S. MARKET 330 FEET FROM WEST SECTION LINE

WICHITA, KANSAS 67202

LEASE NAME EDSALL G WELL # 1

TECHNICIAN'S PLUGGING REPORT

COUNTY GREELEY

OPERATOR LICENSE # 3273

WELL TOTAL DEPTH 5270 171.28 FEET

OPERATOR: HERMAN L. LOEB

PRODUCTION CSG: SIZE 4 1/2" @ 5270' WITH 180SX

NAME AND PO BOX 524

SURFACE CASING: SIZE 8 5/8" @ 469' WITH 290SX

ADDRESS LAWRENCEVILLE, IL 62439

ABANDONED OIL WELL X GAS WELL INPUT WELL SWD WELL D/A

OTHER WELL AS HEREINAFTER INDICATED

PLUGGING CONTRACTOR KEY ROCKY MOUNTAIN WELL SERVICE LICENSE NUMBER 5866

ADDRESS PO BOX 69, CHEYENNE WELLS, CO 82601

COMPANY TO PLUG AT: HOUR: 10:00 AM DAY: 15 MONTH: 07 YEAR: 1999

PLUGGING PROPOSAL RECEIVED FROM M.L. COX

(COMPANY NAME) KEY ROCKY MOUNTAIN WELL SERVICE (PHONE) 307-237-7959

WERE: PERFS AT 5418-68 DV @ 2838 W/ 200 SX CEMENT. TOP OF 2 3/8" @ 2564'. RAN TUBING IN HOLE WITH 4 1/2 PACKER TO 2585'. PUMPED 50 SX 60/40 6% & 50 SX 60/40 6% W/3% CC DISPLACED TO 2600'. MAXIMUM PSI @ 900#. SHUT IN @ 150#. FELL TO 0 IN 5 MINUTES. HOLE STAYED LOADED REVERSED HOLE & PULLED TUBING. SET CIBP @ 2000' & PERFORATED @ 1950'. RAN TUBING IN HOLE TO 1940'. PUMPED 115 SX CEMENT PULLED TUBING TO 600'. PUMPED 15 SX CEMENT. PULLED TUBING OUT OF HOLE. PUMPED DOWN 4 1/2 70 SX CEMENT. MAX PSI=1000#. SHUT IN @ 200#. PUMPED DOWN 8 5/8 X 4 1/2 ANNULUS 100 SX CEMENT. MAXIMUM PSI = 200#. SHUT IN @ 100#. HOLE STAYED LOADED

PLUGGING PROPOSAL RECEIVED BY KEVIN STRUBE

PLUGGING OPERATIONS ATTENDED BY AGENT?: ALL X PART NONE

OPERATIONS COMPLETED: HOUR: 4:00 PM DAY: 15 MONTH: 07 YEAR: 1999

ACTUAL PLUGGING REPORT

SEE ATTACHED PAGE.

JUL 28 1999 7-28-99

REMARKS: USED 50/40 POZMIX 6% GEL BY ALLIED. NO CASING RECOVERED. (IF ADDITIONAL DESCRIPTION IS NECESSARY, USE BACK OF THIS FORM.)

I (DID) OBSERVE THIS PLUGGING.

DATE AUG 02 1999

SIGNED Kevin D Strube (TECHNICIAN)

FORM CP-2/3

WV. NO. 60085

[Handwritten signature]

(R)

15-071-20370-0000

ACTUAL PLUGGING REPORT FOR EDSALL G #1 GREELEY COUNTY

Tubing with anchor catcher left in hole. top of 2 $\frac{3}{8}$  at 2657'. anchor at 5067'. Tried to fish and circulated hole on 7-14-99

Ran tubing in hole with 4 $\frac{1}{2}$  packer to 2585'. Allied pumped 50 sx 60/40 6% cement and 50 sx 60/40 6% with 3% cc cement. Displaced to 2600'. Maximum psi @ 900#. Shut in @ 150#. Fell to 0 in 5 minutes. Hole stayed loaded, reversed hole and pulled tubing. Peak wireline set CIBP @ 2000' and perforated @ 1950'. Ran tubing in hole to 1940'. Allied pumped 115 sx cement. Pulled tubing to 600'. Pumped 15 sx cement. Pulled tubing out of hole. Pumped down 4 $\frac{1}{2}$  70 sx cement. Maximum psi @ 1000#. Shut in @ 200#. Pumped down 8 $\frac{5}{8}$  x 4 $\frac{1}{2}$  annulus 100 sx cement. Maximum psi @ 200#. Shut in @ 100#. Hole stayed loaded.

STC

JUL 2 1999