| t 1080269 To: API NUMBER 15-071-20,384 -0000 |
|---|
| STATE CORPORATION COMMISSION Q^{*0} <u>SE SE NW</u> SEC. <u>6</u> , T <u>16</u> S, R <u>42</u> W |
| CONSERVATION DIVISION - PLUGGING SECTIONFEET FROM NORTH SECTION LINE |
| WICHITA STATE OFFICE BLDG., 130 S. MARKET2058FEET FROM WEST SECTION LINE |
| WICHITA, KANSAS 67202 LEASE NAME <u>EDSALL G</u> WELL # <u>3X</u> |
| TECHNICIAN'S PLUGGING REPORT COUNTY GREELEY |
| OPERATOR LICENSE # 3273 WELL TOTAL DEPTH 5280 FEET |
| OPERATOR: HERMAN L. LOEB PRODUCTION CSG: SIZE 4½" @ 5280' WITH 175 SX |
| NAME AND PO BOX 524 SURFACE CASING: SIZE 8%" @ 461' WITH 300 SX |
| ADDRESS LAWRENCEVILLE, IL 62439 IN VOICE D |
| ABANDONED OIL WELL X GAS WELL INPUT WELL SWD WELL DATE D/A |
| OTHER WELL AS HEREINAFTER INDICATED |
| PLUGGING CONTRACTOR MULL DRILLING COMPANY INC. LICENSE NUMBER 5144 |
| ADDRESS PO BOX 2758 WICHITA, KS 67201-2758 |
| COMPANY TO PLUG AT: HOUR: 2:00 PM DAY: 27 MONTH: 09 YEAR: 1999 |
| PLUGGING PROPOSAL RECEIVED FROM M.L. COX |
| (COMPANY NAME) MULL DRILLING (PHONE) 316-264-6366 |
| WERE: PERFS AT 5146-58 TUBING IN HOLE SHOT OFF AT 2433'. (DV @ 2842' WITH 250 SX LITE) |
| RAN_TUBING & PACKER TO 2390'. PUMP 100 SX 60/40 6% 3% CC WITH 200# HULLS. PRESSURED UP |
| TO 100# PULLED TUBING & PACKER. SET CIBP @ 2000' 7 PERFORATED AT 1790'. BOND LOG SHOWS |
| CEMENT AT 1840'. PUMP DOWN 4½ AND GOT INJECTION RATE 3 BPM 500#. PUMP 180 SX CEMENT AND |
| SHUT IN. PUMP DOWN 8% X 4½ ANNULUS 100 SX. MAXIMUM PSI 500#. SHUT IN 100#. TOP OFF WITH |
| 4% CASING WITH 25 SX CEMENT. HOLE STAYED LOADED. |
| PLUGGING PROPOSAL RECEIVED BY <u>KEVIN STRUBE</u> |
| PLUGGING OPERATIONS ATTENDED BY AGENT?: ALL X PART NONE |
| OPERATIONS COMPLETED: HOUR: 6:30 PM DAY: 27 MONTH: 09 YEAR: 1999 |
| ACTUAL PLUGGING REPORT RAN TUBING & PACKER TO 2390'. ALLIED PUMPED 100 SX 60/40 6% & 3%CC |
| WITH 200# HULLS. PRESSURED UP TO 100# PULLED TUBING & PACKER. PEAK WIRELINE SET CIBP @ |
| 2000' & PERFORATED AT 1790'. BOND LOG SHOWS CEMENT AT 1840' ALLIED PUMPED DOWN 4% AND GOT |
| INJECTION RATE. 3 BPM 500#. PUMPED CEMENT 60/40 6% 180 SX SHUT IN. PUMPED DOWN 8% X 4% |
| ANNULUS 100 SX CEMENT. MAXIMUM PSI 500#, SHUT IN AT 100#. TOPPED OFF WITH 4½ CASING WITH |
| RECEIVED 25 SX CEMENT. HOLE STAYED LOADED. STATE ### ############################### |
| REMARKS: USED 60/40 6% W/3% CC IN BOTTOM PLUG 60/40 6% TOP PLUG BY ALLIED. NO CASING RECOVERED (IF ADDITIONAL DESCRIPTION IS NECESSARY, USE BACK OF THIS FORM,) |
| I (DID) OBSERVE THIS PLUGGING. SIGNED FORM CPUZYS WINCEPON (TECHNICIAN) FORM CPUZYS WINCEPON |