SIGNED

V. NO. 60085 (TECHNI

FORM CP-2/3

/S:07/· 20/63:0000 ACTUAL PLUGGING REPORT FOR EVANS E #1 GREELEY COUNTY

CIBP @ 5100' with 2 sx cement on top.

Key Well Service ran in hole with 5½ R-4 tension packer to 2038'. Pressured up to 300# and held. Pulled tubing out of hole. Peak Wireline ran bond log. Bottom cement at 2860'. Top cement at 2383'. Set CIBP at 2000'. Perforated at 1950'. Ran in hole with tubing to 1978'. Allied pumped 190 sx cement. Circulated to surface. Pull up to 600'. Pumped 25 sx cement. Pulled tubing out of hole. Pumped 55 sx cement down 5½. Maximum psi @ 500#. Shut in @ 200#. Pumped down 85% x 5½ annulus 100 sx cement. Maximum psi @ 100#. Shut in at 100#.

RECEIVED

'JUL 2 8 1999

CONSERVATION DIVISION Wichita, Kansas