

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-071-20021-00-00
Spot: CNW Sec/Twnshp/Rge: 3-20S-40W
1322 feet from N Section Line, 1320 feet from W Section Line
Lease/Unit Name: HARRIS Well Number: 1
County: GREELEY Total Vertical Depth: 2928 feet

Operator License No.: 32340
Op Name: BLUEGRASS ENERGY, INC.
Address: 5727 S. LEWIS, STE 720
TULSA, OK 74105

Conductor Pipe: Size _____ feet:
Surface Casing: Size 10.75 feet: 370 300 SX CMT
Production: Size 4.5 feet: 2928 WITH 800 SX CMT 95.16
Liner: Size _____ feet:

Well Type: GAS UIC Docket No: _____ Date/Time to Plug: 08/25/2000 2:45 PM
Plug Co. License No.: 99996 Plug Co. Name: ALLIED CEMENT COMPANY
Proposal Rcvd. from: DAVE OLSON Company: BLUEGRASS ENERGY Phone: (316) 376-8190

Proposed Plugging Method: FILL UP CSG WITH CMT & 400# HULLS. EXTRA 50 SX CMT FOR ANNULUS.

Plugging Proposal Received By: KEVIN STRUBE WitnessType: Plugging Operations 100% Witnessed (Complete)
Date/Time Plugging Completed: 04/17/2001 1:00 PM KCC Agent: KEVIN STRUBE

Actual Plugging Report:

PBTD 2927'. PERFS 2844-74'. SIDE STRING 2 7/8 @ 1808'. PLUGGED GAS WELL ON 08/25/00. PLUGGED SIDE STRING DISPOSAL ON 04/17/01. 8/25/00- HAD TO WELD 2" INTO 10 3/4 TO PUMP CMT. PUMPED 10 BBL WATER DOWN 2 7/8 TUBING PRESSURED UP TO 600# & HELD. PUMPED DOWN 4 1/2" 400# HULLS & 215 SX CMT. PRESSURE JUMPED UP TO 200# AND THEN WENT TO 0#. STARTED CIRCULATING UP ANNULUS PUMPED 15 BBL OF WATER INTO CELLAR. DIDN'T SEE ANY CMT. SHUT DOWN 4 1/2" WAS ON VACUUM. WILL COME BACK & RUN 1" DOWN 10 3/4 AND DOWN 2 7/8 TUBING AND FILL UP WITH CMT. 4/17/01- PLUG SIDE STRING DISPOSAL THAT WAS NEVER COMPLETED. RAN 1 1/2" DOWN TO 1412'. ALLIED PUMPED 30 SX CMT. CIRCULATED TO SURFACE. PULLED 1 1/4" OUT AND RAN 1 1/4" DOWN 10 3/4 X 4 1/2 X 2 7/8 ANNULUS TO 190'. TAGGED CMT. PUMPED 55 SX CMT. CIRCULATED TO SURFACE. PULLED 1 1/4" OUT. TOPPED OFF 10 3/4 - 4 1/2 - & 2 7/8 WITH 30 SX CMT.

INVOICED
DATE 4-27-01
2001061731

4-27-01

Remarks: GAS WELL CMT BY SWIFT SERVICES. SIDESTRING CMT BY ALLIED. NO CSG RECOVERED.

Plugged through: TBG

District: 01

Signed Kevin D Strube
(TECHNICIAN)

APR 24 2001

Form CP-2/3

MP