

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-109-21147-00-00
Spot: SENESWSW Sec/Twnshp/Rge: 21-13S-32W
850 feet from S Section Line, 1245 feet from W Section Line
Lease Name: SHEETZ Well #: 3-21
County: LOGAN Total Vertical Depth: 4770 feet

Operator License No.: 31217
Op Name: CHACO ENERGY COMPANY
Address: PO BOX 1587
DENVER, CO 80201

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	4.5	4768		230 SX
SURF	8.625	222		140 SX

Well Type: DH UIC Docket No: _____ Date/Time to Plug: 01/17/2013 10:00 AM
Plug Co. License No.: 32128 Plug Co. Name: ROME CORPORATION DBA WESTERN WELL SERVICE
Proposal Rcvd. from: AVEN WEEBERLY Company: CHACO ENERGY COMPANY Phone: (785) 623-3221

Proposed 8 5/8" casing set at 222' w/? sx cement.
Plugging 4 1/2" production casing set at 4768' w/230 sx cement.
Method: Port Collar at 2496'. Was not cemented.
Perforations: 4078' - 4629'. TD at 4770'.
Well non-commercial.

Plugging Proposal Received By: CASE MORRIS WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 01/17/2013 11:00 AM KCC Agent: DARREL DIPMAN

Actual Plugging Report:

4 1/2" casing stretch calculation indicated 850' of free pipe in hole. Operator decided not to pull pipe. Connected to 4 1/2" production casing. Pumped 100 sx cement mixed with 200 # hulls and followed with 13 sx gel (33 barrels.) Perforating gun hydraulic lock. Pulled out of hole. Pumped 15 barrels water into 4 1/2" casing. Perforating hydraulic lock. Pulled out of hole. Pumped 15 barrels water at 900 psi maximum pressure. Perforated production casing at 2550', 1575' and 250'. Ran tubing to 1900' and shut down for day.
1/17/2013-Connected to tubing set at 2530' and pumped 250 sx cement w/100 # hulls. Cement circulated from 4 1/2" and 8 5/8" surface casing. 8 5/8" casing full. 4 1/2" casing 30' from surface.

GPS: 38.90410 -100.88533

Perfs:

Top	Bot	Thru	Comments
4629	4631		
4605	4620		
4483	4487		
4248	4252		
4212	4216		
4132	4134		
4078	4086		

RECEIVED
FEB 01 2013
KCC WICHITA

Remarks: PLUG COMPLETE JANUARY 17TH, 2013. CEMENT IN CASINGS TO BE CHECKED WHEN CUT OFF BELOW GROUND LEVEL. PLUGGED THROUGH CASING AND TUBING.

Plugged through: CSG

District: 04

Signed Darrel Dipman
2/07/13 (TECHNICIAN)

CM

JAN 22 2013