

1031335

6-28

862

To: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING SECTION  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

API NUMBER 15-165-20,145-0000

NW NE NW, SEC. 8, T 17 S, R 19 W/E

4950 feet from S section line

3630 feet from E section line

TECHNICIAN'S PLUGGING REPORT

Operator License # \_\_\_\_\_

Lease Name Honska Well # 2

Operator: Kansas Corporation Commission

County Rush

Name & Address 130 S. Market, Rm. 2078

Well Total Depth 3931 feet

Wichita, KS 67202

Conductor Pipe: Size \_\_\_\_\_ feet

Surface Casing: Size 8 5/8 feet 191

Abandoned Oil Well  Gas Well \_\_\_\_\_ Input Well \_\_\_\_\_ SWD Well \_\_\_\_\_ O&A \_\_\_\_\_

Other well as hereinafter indicated \_\_\_\_\_

Plugging Contractor Allied Cementing License Number \_\_\_\_\_

Address P.O. Box 628, Great Bend, KS 67530

Company to plug at: Hour: 10:20 a.m. Day: 28 Month: 6 Year: 19 95

Plugging proposal received from Steve Durrant

(company name) KCC (phone) 316-225-6760

were: 4 1/2" at 3931' w/75 sx cement, PBSD 3911', Perfs at 3892-94'

1st plug mix and pump 2 sx hulls and 25 sx cement, displace plug to 1300',

2nd plug perforate 4 1/2" at 850'. Mix and pump 100 sx cement down 4 1/2",

3rd plug mix and pump 240 sx cement down annulus.

Plugging Proposal Received by Steve Durrant (TECHNICIAN)

Plugging Operations attended by Agent?: All  Part \_\_\_\_\_ None \_\_\_\_\_

Operations Completed: Hour: 11:30 a.m. Day: 28 Month: 6 Year: 19 95

ACTUAL PLUGGING REPORT 6/26/95 mixed and pumped 2 sx hulls and 25 sx cement. Well pressured to 1100# at 1/4 barrel per minute. Displaced plug to 1300' and shut in.

6/28/95 L-K Wireline perforated 4 1/2" casing at 850'. Mixed and pumped 100 sx cement down 4 1/2". Shut in 1000 psi.

Mixed and pumped 240 sx cement down annulus. Maximum pressure 500 psi and shut in 200 psi.

Casing perfs acted like we were pumping into cemented pipe.

Remarks: Used 60/40 Pozmix 6% gel by Allied. No casing recovery.

(If additional description is necessary, use BACK of this form.)

I (did / ~~HXXXXX~~) observe this plugging.

Signed Steve Durrant (TECHNICIAN)

RECEIVED STATE CORPORATION COMMISSION JUL 7 7-25 1995