

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-039-00570-00-00
Spot: SESWNW Sec/Twnshp/Rge: 25-4S-27W
2310 feet from N Section Line, 990 feet from W Section Line
Lease Name: JENNINGS UNIT Well #: 1-1
County: DECATUR Total Vertical Depth: 3580 feet

Operator License No.: 31100
Op Name: ROBUCK PETROLEUM, LLC
Address: PO BOX 345
MCCOOK, NE 69001

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	7	3503		175 SX
SURF	10.75	649		350 SX

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 04/29/2013 10:00 AM
Plug Co. License No.: 31660 Plug Co. Name: ROBUCK, DON E. DBA ENERGY SEARCH OPERATING COMPANY
Proposal Rcvd. from: BRETT ROBUCK Company: ROBUCK PETROLEUM LLC. Phone: (308) 340-3242

Proposed Plugging Method: 10 3/4" surface casing set at 649' w/350 sx cement. 7" production casing set at 3503' w/175 sx cement. TD 3580'. PBTD3468'. Perforations: 3434' - 3439', 3418' - 3422', 3156' - 3162', 3091' - 3111', 3066' - 3073' and 3018' - 3026'. Casing holes at 1685' - 1720'. Ordered 575 sx 60/40 pozmix 4% gel cement, 15 sx gel and 1000 # hulls.

Plugging Proposal Received By: CASE MORRIS WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 04/29/2013 2:00 PM KCC Agent: DARREL DIPMAN

Actual Plugging Report:

Perforated production casing at 2002', 1380' and 600'. Ran tubing to 3400' and pumped 15 sx gel followed by 80 sx cement w/350 # hulls.
Pulled tubing to 2000' and pumped 125 sx cement w/200 # hulls.
Pulled tubing to 1380' and pumped 150 sx cement w/300 # hulls.
Pulled tubing to 600' and pumped 156 sx cement. Cement to surface from 7" casing. Lost circulation from 10 3/4" surface casing.
Connected to 10 3/4" surface casing and pumped 44 sx cement.
Pulled tubing to surface. Topped off 7" casing with 20 sx cement.
10 3/4" and 7" casings full.

GPS: 39.67690N -100.30720W

Perfs:

Top	Bot	Thru	Comments
3156	3162		

RECEIVED
KANSAS CORPORATION COMMISSION
MAY 17 2013
CONSERVATION DIVISION
WICHITA, KS

Remarks: ALLIED CEMENT TICKET # 60164

Plugged through: TBG

District: 04

Signed Darrel Dipman
6/07/13 (TECHNICIAN) CM

APR 30 2013