

1080228

TO: STATE CORPORATION COMMISSION

10-28

API NUMBER 15-101-21,091-0000
NW NW NW SEC. 4, T 17 S, R 29 W

CONSERVATION DIVISION - PLUGGING SECTION 1000 FEET FROM NORTH SECTION LINE

WICHITA STATE OFFICE BLDG., 130 S. MARKET 900 FEET FROM WEST SECTION LINE

WICHITA, KANSAS 67202

LEASE NAME DUESER A WELL # 2

TECHNICIAN'S PLUGGING REPORT

COUNTY LANE 150.12

OPERATOR LICENSE # 31627

WELL TOTAL DEPTH 4619 FEET

OPERATOR: WHITETAIL CRUDE, INC

PRODUCTION CSG: SIZE 4 1/2" @ 4619' WITH 150 SX

NAME AND PO BOX 544

SURFACE CASING: SIZE 8 5/8" @ 341' WITH 230 SX

ADDRESS NESS CITY, KS 67560

11-01-1998

ABANDONED OIL WELL GAS WELL INPUT WELL INJ WELL D/A

OTHER WELL AS HEREINAFTER INDICATED

PLUGGING CONTRACTOR FRITZLER TRUCKING, INC LICENSE NUMBER NA

ADDRESS PO BOX 544, NESS CITY, KS 67560

COMPANY TO PLUG AT: HOUR: 10:00 AM DAY: 28 MONTH: 10 YEAR: 1998

PLUGGING PROPOSAL RECEIVED FROM MIKE FRITZLER

(COMPANY NAME) FRITZLER TRUCKING, INC (PHONE) 785-798-3641

WERE: PERFS AT 4522-31

1ST PLUG SANDED BACK TO 4380' WITH 4 SX CEMENT ON TOP. LOADED HOLE. 2ND PLUG LOG TECH SHOT CASING @ 1150' PIPE WAS NOT FREE. PUMPED 60 SX CEMENT WELL ON VACUUM. MIXED 200# HULLS IN 40 SX CEMENT. DISPLACED TO 900'. STILL ON VACUUM. QUIT WITH 20BBL. TOP CEMENT @ 1250'. LET SET 2 HRS. PUMPED 80 SX CEMENT WITH 400# HULLS. SHOT CASING @ 694'. 3RD PLUG PULLED UP TO 600" PUMPED 30 SX CEMENT. 4TH PLUG PULLED TO 360' PUMPED 40 SX CEMENT. 5TH PLUG PULLED TO 40' PUMPED 20 SX CEMENT. TOPPED OFF WITH 20 SX CEMENT.

PLUGGING PROPOSAL RECEIVED BY KEVIN STRUBE

PLUGGING OPERATIONS ATTENDED BY AGENT?: ALL PART NONE

OPERATIONS COMPLETED: HOUR: 7:00 PM DAY: 28 MONTH: 10 YEAR: 1998

ACTUAL PLUGGING REPORT 1ST PLUG SANDED BACK TO 4380' WITH 4 SX CEMENT ON TOP. LOADED HOLE. 2ND PLUG SHOT CASING @ 1150' PIPE WAS NOT FREE. PUMPED 60 SX. WELL ON VACUUM. MIXED 200# HULLS IN 40 SX CEMENT. DISPLACED TO 900' STILL ON VACUUM. QUIT WITH 20 BBL. TOP CEMENT @ 1250'. LET SET 2 HRS. PUMPED 80 SX WITH 400# HULLS. MAX. PSI @ 700#. SHUT IN @ 300#. SHOT CASING @ 694'. 3RD PLUG PULLED UP TO 600' PUMPED 30 SX. 4TH PLUG PULLED TO 360' PUMPED 40 SX. 5TH PLUG PULLED TO 40' PUMPED 20 SX. ON 10-29-98 TOPPED OFF WITH 20 SX CEMENT.

REMARKS: USED 60/40 POZMIX 6% GEL BY ALLIED. RECOVERED 694' OF 4 1/2' CASING.

(IF ADDITIONAL DESCRIPTION IS NECESSARY, USE BACK OF THIS FORM.)

I (DID) OBSERVE THIS PLUGGING.

SIGNED Kevin D. Strube (TECHNICIAN) FORM CP-2/3

11-4-98
60264