TO: STATE CORPORATION COMMISSION	API NUMBER 15-165-1900 3-00-00 C NE SW SEC. 29 , T 16 S, R 17 W
CONSERVATION DIVISION - PLUGGING SECTION	FEET FROM SOUTH SECTION LINE
WICHITA STATE OFFICE BLDG., 130 S. MARKET	FEET FROM EAST SECTION LINE
WICHITA, KANSAS 67202	LEASE NAME LIPPERT "B" WELL # 1
TECHNICIAN'S PLUGGING REPORT	COUNTY RUSH 1/5. US
OPERATOR LICENSE # 32278	WELL TOTAL DEPTH 3541 FEET
OPERATOR: TENGASCO, INC.	PRODUCTION CSG: SIZE 4½" @ 3522' WITH 275 SX
NAME AND PO BOX 458	SURFACE CASING: SIZE 8%" @ 205' WITH 135 SX
ADDRESS HAYS, KS 67601	
ABANDONED OIL WELLGAS WELLXINPUT	T WELLD/A
PLUGGING CONTRACTOR ALLIED CEMENTING	LICENSE NUMBER NA
ADDRESS PO BOX 31 RUSSELL, KS 67665	
COMPANY TO PLUG AT: HOUR: 9:00 AM DAY	: <u>16 MONTH: 08 YEAR: 2000</u>
PLUGGING PROPOSAL RECEIVED FROM AVEN WEE	AVERLING
(COMPANY NAME) <u>ALLIED CEMENTING</u>	(PHONE) <u>316-793-5861</u>
WERE: DV @ 1130' WITH 550 SX CEMENT.	
RAN TUBING TO 2081' & HIT BRIDGE. PULLED T	TUBING UP TO 2050' & PUMPED 55 SX CEMENT WITH
2 SX HULLS. PULLED TUBING TO 805' & CIRCUI	LATED CEMENT TO SURFACE WITH 55 SX CEMENT.
PULLED TUBING & TOPPED OFF 4½" WITH 5 SX C	EMENT. PUMPED 15 SX CEMENT DOWN 85% X 41/2 ANNULUS
MAXIMUM PRESSURE 500#. SHUT IN 500#.	PLUGGING PROPOSAL RECEIVED BY RICHARD LACEY
PLUGGING OPERATIONS ATTENDED BY AGENT?: #	ALL X PART NONENONE
OPERATIONS COMPLETED: HOUR: 11:30 AM	DAY: 16 MONTH: 08 YEAR: 2000
ACTUAL PLUGGING REPORT	
RAN TUBING TO 2081' & HIT BRIDGE, PULLED T	TUBING UP TO 2050' & PUMPED 55 SX CEMENT WITH
2 SX HULLS. PULLED TUBING TO 805' AND CIRC	CULATED CEMENT TO SURFACE WITH 55 SX CEMENT.
PULLED TUBING & TOPPED OFF 4½" WITH 5 SX	CEMENT. PUMPED 15 SX CEMENT DOWN 8% X 4½ ANNULUS
MAXIMUM PRESSURE 500 PSI. SHUT IN PRESSUR	RE 500 PSI. RECEIVED STATE COMPORATION COMMISS
REMARKS: USED 60/40 POZMIX 6% GEL BY ALL: (IF ADDITIONAL DESCRIPTION 15	OC- A COMMUNICATION OF THE PROPERTY OF THE PRO
I (DID) OBSERVE THIS PHUMEN O CEL	SIGNED Richard W. Lacy CONSERVATION DATE ON (TECHNICIAN) FORM CP-2/3 Kansas
W. No. 20010605	43