Plugging Proposal Received by Richard Lacey Plugging Operations attended by Agent?: All___X____Part______None__ Operations Completed: Hour: 2:30 p.m. Day: 10 Month: 4 Year:19 87 ACTUAL PLUGGING REPORT 1st plug pumped 2 sx hulls and 25 sx cement, 2nd plug at 1050' with 50 sx cement. 3rd plug at 360' with 50 sx cement, 4th plug at 40-0' with 10 sx cement.

Remarks: Recovered 1050' of $4\frac{1}{2}$ ' casing. Used common cement by Midwest Casing Pulling. (If additional description is necessary, use BACK of this form.)

d to Oxalicandia Diserve this plugging.

3rd plug pump 100 sx ATL down 8 5/8".

TON SION FORM CP-2/3 Middita, Kancas Rev. 01-84

To:

&ems/

Address