

KANSAS CORPORATION COMMISSION ONE POINT STABILIZED OPEN FLOW OR DELIVERABILITY TEST

Type Test:

(See Instructions on Reverse Side)

- Open Flow
 Deliverability

Test Date:
7/19/2013

API No. 15
15-187-21227-00-00

Company Linn Operating Inc.			Lease Toohey		Well Number 4 ATU-8	
County Stanton	Location NE NE NE NE	Section 24	TWP 29S	RNG (E/W) 40W	Acres Attributed 640	
Field Hugoton-Panoma		Reservoir Chase	Gas Gathering Connection Jayhawk Gas Plant			
Completion Date 5/30/2013		Plug Back Total Depth 2550		Packer Set at NA		
Casing Size 5.5	Weight 15.5	Internal Diameter 4.95	Set at 3105	Perforations 2322	To 2496	
Tubing Size NA	Weight NA	Internal Diameter NA	Set at NA	Perforations NA	To NA	
Type Completion (Describe) Single		Type Fluid Production Dry Gas		Pump Unit or Traveling Plunger? Yes / No NO		
Producing Thru (Annulus / Tubing) Annulus		% Carbon Dioxide .0612		% Nitrogen 19.763		Gas Gravity - G _g .7412
Vertical Depth(H)		Pressure Taps Flange			(Meter Run) (Prover) Size 3.068	
Pressure Buildup: Shut in 7/19		20 13 at 11:00 AM		(AM) (PM) Taken 7/22		20 13 at 11:00 AM (AM) (PM)
Well on Line: Started 7/22		20 13 at 11:00 AM		(AM) (PM) Taken 7/23		20 13 at 11:00 AM (AM) (PM)

OBSERVED SURFACE DATA

Duration of Shut-in 72 Hours

Static / Dynamic Property	Orifice Size (inches)	Circle one: Meter or Prover Pressure psig (P _m)	Pressure Differential in Inches H ₂ O	Flowing Temperature t	Well Head Temperature t	Casing Wellhead Pressure (P _w) or (P _t) or (P _c)		Tubing Wellhead Pressure (P _w) or (P _t) or (P _c)		Duration (Hours)	Liquid Produced (Barrels)
						psig	psia	psig	psia		
Shut-In	.75	65.7	0	91	91	65.7	80.1	NA	NA	72	0
Flow	.75	56.6	5.1	91	91	56.6	71	NA	NA	24	0

FLOW STREAM ATTRIBUTES

Plate Coefficient (F _o) (F _p) Mcfd	Circle one: Meter or Prover Pressure psia	Press Extension $\sqrt{P_m \times h}$	Gravity Factor F _g	Flowing Temperature Factor F _{tt}	Deviation Factor F _{pv}	Metered Flow R (Mcfd)	GOR (Cubic Feet/ Barrel)	Flowing Fluid Gravity G _m
2.74	71	19.029	1.162	.9711	1	58.833	0	0

(OPEN FLOW) (DELIVERABILITY) CALCULATIONS

(P_c)² = 6.4160 : (P_w)² = 5.0410 : P_d = _____ % (P_c - 14.4) + 14.4 = _____ : (P_a)² = 0.207
(P_d)² = _____

(P _c) ² - (P _a) ² or (P _c) ² - (P _d) ²	(P _c) ² - (P _w) ²	Choose formula 1 or 2: 1. P _c ² - P _a ² 2. P _c ² - P _d ² divided by: P _c ² - P _w ²	LOG of formula 1. or 2. and divide by: P _c ² - P _w ²	Backpressure Curve Slope = "n" ----- Assigned Standard Slope	n x LOG []	Antilog	Open Flow Deliverability Equals R x Antilog (Mcfd)
6.2090	1.3750	4.516	.655	.85	.5565	3.6017	211.8236

Open Flow Mcfd @ 14.65 psia Deliverability Mcfd @ 14.65 psia

The undersigned authority, on behalf of the Company, states that he is duly authorized to make the above report and that he has knowledge of the facts stated therein, and that said report is true and correct. Executed this the 23rd day of July, 20 13.

RECEIVED
KANSAS CORPORATION COMMISSION

Shawn Hildreth

Witness (if any)

AUG 05 2013

For Company

For Commission

CONSERVATION DIVISION
WICHITA, KS

Checked by