Operations Completed: Hour: 5:30 pm Day: 16 Month: December Year:19 84

ACTUAL PLUGGING REPORT 1st plug at 1630' with 50 sx cement, 2nd plug at 828' with

30 sx cement, 3rd plug at 560' with 50 sx cement, 4th & 5th plugs - solid bridge - hulls - plug at 40' -- cement to surface with 10 sx cement, 6th plug to circulate the with 15 sx cement.

Remarks: Used 60/40 Pozmix 2% gel 3% cc by Sun

(If additional description is necessary, use BACK of this form.)

(1) (38438) / did not) observe this plugging.

NY NO.

**3** -

igned Paul a. Luthi