

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-135-21352-00-00
Spot: SWSWNENW Sec/Twnshp/Rge: 21-17S-24W
1093 feet from N Section Line, 1346 feet from W Section Line
Lease Name: HABIGER-KEILMAN Well #: 4
County: NESS Total Vertical Depth: 4363 feet

Operator License No.: 9408
Op Name: TRANS PACIFIC OIL CORPORATION
Address: 100 S MAIN STE 200
WICHITA, KS 67202

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	4352	0	WITH 230 SX CMT
SURF	8.625	617		WITH 385 SX CMT

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 09/03/2013 10:30 AM
Plug Co. License No.: 6454 Plug Co. Name: CHEYENNE WELL SERVICE, INC.
Proposal Rcvd. from: MORRIS SMITH Company: TRANS PACIFIC OIL CORPORATIO Phone: (316) 262-3596

Proposed Plugging Method: **TBG IS STUCK IN HOLE. TRY TO GET OUT IF CAN'T SHOOT OFF AS DEEP AS POSSIBLE. SPOT 35 SX CMT & 100# HULLS. PERFORATE AT ANHYDRITE & SPOT 50 SX CMT W/3% CC. PULL TBG TO 1130' & SPOT 50 SX CMT W/3% CC. WAIT 1 1/2 HRS & TEST CASING. IF HOLD PRESSURE PERFORATE @ 900'. PUMP 80 SX CMT OVER CASING VOLUME. IF IT DOES NOT CIRCULATE PUMP 150 SX CMT DOWN BACKSIDE.**

Plugging Proposal Received By: MICHAEL MAIER Witness Type: COMPLETE (100%)
Date/Time Plugging Completed: 09/03/2013 5:30 PM KCC Agent: MICHAEL MAIER

Actual Plugging Report:

COULDN'T GET TBG FREE. SHOT OFF AT 3864'. RUN TBG TO 3804' & SPOTTED 35 SX CMT & 100# HULLS. PULLED TBG & PERFORATED AT 1680'. RUN TBG TO 1650' & PUMPED 50 SX COMMON CMT W/3% CC. PULLED TBG TO 1130' & SPOTTED 50 SX COMMON CMT W/3% CC. WAITED 1 1/2 HOURS. PLUG DID NOT HOLD. SPOTTED 35 SX CMT & 100# HULLS. CASING PRESSURED TO 500# & HELD. PULLED TBG & PERFORATED AT 850'. TIED ONTO CASING & PUMPED 240 SX CMT. CMT CIRCULATED UP BACKSIDE TO SURFACE.

Perfs:

Top	Bot	Thru	Comments
4352	4363	OH	

Remarks: USED 60/40 POZMIX 4% GEL BY SWIFT SERVICES.

Plugged through: TBG

District: 01

Signed Michael Maier
10/18/13
(TECHNICIAN)

RECEIVED
SEP 13 2013
KCC DODGE CITY

KCC WICHITA Form CP-2/3

SEP 18 2013

RECEIVED