

TO: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
130 SOUTH MARKET, SUITE 2078  
WICHITA, KANSAS 67202

API Well Number: 15-155-19003-00-00  
Spot: W2W2SE Sec/Twnshp/Rge: 11-26S-9W  
1320 feet from S Section Line, 2310 feet from E Section Line  
Lease Name: REECE Well #: 1-11  
County: RENO Total Vertical Depth: 3996 feet

Operator License No.: 34110  
Op Name: CAERUS KANSAS LLC  
Address: 600 17TH ST, STE 1600 N  
DENVER, CO 80202

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	4.5	3950		125 SX
SURF	13.5	165		75 SX

Well Type: GAS UIC Docket No: \_\_\_\_\_ Date/Time to Plug: 08/02/2013 2:00 PM  
Plug Co. License No.: 31529 Plug Co. Name: MIKE'S TESTING & SALVAGE, INC.  
Proposal Rcvd. from: MIKE KELSO Company: MIKES TESTING & SALVAGE Phone: (785) 621-4146

Proposed Plugging Method: Cement plug from TD [3,996'] to 50' above perforations [3,858'-3,868'] for a plug top of 3,800'. Cut and pull casing from 3,100', 35 sk plug at 1,300', 35 sk cement plug at 800' and cement plug from 250' to surface.

Plugging Proposal Received By: STEVE VANGIESON WitnessType: PARTIAL  
Date/Time Plugging Completed: 08/02/2013 2:00 PM KCC Agent: B. J. HOPE

Actual Plugging Report:

8/1/13 DUG OUT HEAD - CP1 LIST SURFACE CASING AS 8 5/8" WE FIND 13.5 ORANGE PEELED TO CASING HEAD. SCOUT CARD LIST 7" CASING ALSO ALONG WITH 4.5" CASING. WE RUN WIRELINE BETWEEN 13.5" CASING & 4.5" CASING TO DEPTH OF 627'. SANDED BACK TO 3760' - CAPPED WITH 4 SX CEMENT ON TOP. CUT CASING PIPE OFF @ 1810' PULLED CASING. RAN INTO 1300' WITH WIRELINE AND PERFORATED ALSO AT 800' PERFORATED. RANT UBING INTO 1300', PUMPED 10 SX GEL, SPOTTED 50 SX CEMENT. PULLED TUBING TO 800' SPOTTED 75 SX CEMENT. 8-2-13 TAGGED TOP OF CEMENT @ 720' -- RAN TUBING INTO 250' CIRCULATED TO SURFACE WITH 300 SX CEMENT.

Perfs:

Top	Bot	Thru	Comments
3858	3868		

RECEIVED  
KANSAS CORPORATION COMMISSION  
**AUG 13 2013**  
CONSERVATION DIVISION  
WICHITA, KS

Remarks: QUALITY WELL SERVICE, ALSO PROVIDED CEMENTING EQUIPMENT AND CEMENT, COMMON CEMENT WAS USED. DENIED TA CASING LEAK.

Plugged through: TBG

District: 02

Signed B. J. Hope  
8/14/13 (TECHNICIAN)

JK