

KANSAS CORPORATION COMMISSION

ONE POINT STABILIZED OPEN FLOW OR DELIVERABILITY TEST

Type Test:

- Open Flow
 Deliverability

(See Instructions on Reverse Side)

Test Date:

API No. 15 119-20,705-0000

Company Cobra Oil & Gas Corporation		Lease Harris "34"		Well Number 1	
County Meade	Location SW NE SE	Section 34	TWP 31S	RNG (E/W) 29W	Acres Attributed
Field Hockett, SE		Reservoir Chester	Gas Gathering Connection Englewood Corporation		
Completion Date		Plug Back Total Depth 5784'	Packer Set at 5425'		
Casing Size 4-1/2"	Weight 11.6#	Internal Diameter 3.995	Set at 5824'	Perforations 5564'	To 5604'
Tubing Size 2-3/8"	Weight 4.7#	Internal Diameter 1.995	Set at 5540'	Perforations	To
Type Completion (Describe) Single		Type Fluid Production Dry Gas	Pump Unit or Traveling Plunger? Yes / No		
Producing Thru (Annulus / Tubing) Tubing		% Carbon Dioxide	% Nitrogen	Gas Gravity - G _g .650	
Vertical Depth(H) 5824'		Pressure Taps Flange		(Meter Run) (Prover) Size 3.000	
Pressure Buildup: Shut in 8/19 2013 at 10:40 AM (AM) (PM) Taken 8/20 2013 at 11:10 AM (AM) (PM)					
Well on Line: Started _____ 19 ____ at _____ (AM) (PM) Taken _____ 19 ____ at _____ (AM) (PM)					

OBSERVED SURFACE DATA

Duration of Shut-in _____ Hours

Static / Dynamic Property	Orifice Size inches	Circle one: Meter or Prover Pressure psig	Pressure Differential in (h) Inches H ₂ O	Flowing Temperature t	Well Head Temperature t	Casing Wellhead Pressure (P _w) or (P _i) or (P _c)		Tubing Wellhead Pressure (P _w) or (P _i) or (P _c)		Duration (Hours)	Liquid Produced (Barrels)
						psig	psia	psig	psia		
Shut-In							0		460	24.5	
Flow											

FLOW STREAM ATTRIBUTES

Plate Coefficient (F _a) (F _v) Mcfd	Circle one: Meter or Prover Pressure psia	Press Extension $\frac{1}{2} P_m \times H_w$	Gravity Factor F _g	Flowing Temperature Factor F _{tt}	Deviation Factor F _{pv}	Metered Flow R (Mcfd)	GOR (Cubic Feet/Barrel)	Flowing Fluid Gravity G _m

(OPEN FLOW) (DELIVERABILITY) CALCULATIONS

(P_c)² = _____ : (P_w)² = _____ : P_d = _____ % (P_c - 14.4) + 14.4 = _____ : (P_a)² = 0.207 (P_d)² = _____

(P _c) ² - (P _a) ² or (P _c) ² - (P _d) ²	(P _c) ² - (P _w) ²	Choose formula 1 or 2: 1. P _c ² - P _a ² 2. P _c ² - P _d ² divided by: P _c ² - P _w ²	LOG of formula 1. or 2. and divide by: $\frac{P_c^2 - P_w^2}{P_c^2 - P_a^2}$	Backpressure Curve Slope = "n" ----- or Assigned Standard Slope	n x LOG $\left[\frac{P_c^2 - P_w^2}{P_c^2 - P_a^2} \right]$	Antilog	Open Flow Deliverability Equals R x Antilog Mcfd

Open Flow _____ Mcfd @ 14.65 psia Deliverability _____ Mcfd @ 14.65 psia

The undersigned authority, on behalf of the Company, states that he is duly authorized to make the above report and that he has knowledge of the facts stated therein, and that said report is true and correct. Executed this the _____ day of _____, 19 _____.

KCC WICHITA

SEP 30 2013

RECEIVED

Witness (if any)

For Company

For Commission

Checked by

1100


I declare under penalty or perjury under the laws of the state of Kansas that I am authorized to request exempt status under Rule K.A.R. 82-3-304 on behalf of the operator Cobra Oil & Gas Corporation and that the foregoing information and statements contained on this application form are true and correct to the best of my knowledge and belief based upon gas production records and records of equipment installation and/or of type completion or upon use of the gas well herein named.

I hereby request a permanent exemption from open flow testing for the Harris "34" #1 gas well on the grounds that said well:

(Check one)

- is a coalbed methane producer
- is cycled on plunger lift due to water
- is a source of natural gas for injection into an oil reservoir undergoing ER
- is on vacuum at the present time; KCC approval Docket No. _____
- is incapable of producing at a daily rate in excess of 150 mcf/D

Date: 9/27/13

Signature: 
Title: Drlg & Prod Asst

Instructions: All active gas wells must have at least an original G-2 form on file with the conservation division. If a gas well meets the eligibility criteria set out in KCC regulation K.A.R. 82-3-304, the operator may complete the statement provided above in order to obtain a testing exemption.

At some point during the succeeding calendar year, wellhead shut-in pressure shall be measured after a minimum of 24 hours shut-in/buildup time and shall be reported on the front side of this form under "observed surface data." Shut-in pressure shall thereafter be reported yearly in the same manner.

The G-2 form conveying the newest shut-in pressure reading shall be filed with the Wichita office no later than thirty (30) days after the taking of the pressure reading. The form must be signed and dated on the front side as though it was a verified report of test results.