

KCC OIL/GAS REGULATORY OFFICE

DATE 12/16/97
OPERATOR American Warrior, Inc. # 4058
NAME P.O. Box 399
&
ADDRESS Garden City, KS 67846
PHONE NO. OPER. 785-398-2270 OTHER

12-22-97
RECEIVED
KANSAS CORPORATION
LOCATION of SEC 33, T 18 S, R 21 W
LEASE Ryersee D 2: 14 Well # 2-33
COUNTY Ness API#15-135-24,027-0000

REASON FOR INVESTIGATION: Alternate II cement completion

PROBLEM:

PERSON(S) CONTACTED:

FINDINGS: 5 1/2" casing set in the Mississippi. 8 5/8" surface pipe set at 229'. Port collar tool set at 1383'. Couldn't open the port collar. Waited for perforators. Perforated 5 1/2" casing at 1365'. Pumped 110 sx Halliburton Midcon II. Had 10 bbls. of circulation and it stopped. Did not circulate cement. Told Scott Corsair to get a cement top and call the district office.

12/17/97 Found cement top at 390' with possible strings up to 170'. Pressured 8 5/8" X 5 1/2" annulus to 600#. Couldn't pump.

ACTION/RECOMMENDATIONS: The Alternate II cementing has been completed. photos taken:

Retain 1 copy Joint District Office
Send 1 copy Conservation Division

By Richard W. Lacey
12/17/97

LEASE INSPECTION

COMPLAINT

FIELD REPORT X