

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-055-00230-00-00
Spot: NWNWNE Sec/Twnshp/Rge: 8-22S-32W
2519 feet from S Section Line, 3906 feet from E Section Line
Lease Name: GREATHOUSE B Well #: 1
County: FINNEY Total Vertical Depth: 2705 feet

Operator License No.: 32864
Op Name: XTO ENERGY INC.
Address: 210 PARK AVE STE 2350
OKLAHOMA CITY, OK 73102

String	Size	Depth (ft)	Pulled (ft)	Comments
CIBP		1220		
CIBP		2554		WITH 10 SX CMT
PROD	5.5	2705	0	WITH 350 SX CMT
SURF	8.625	447		WITH 350 SX CMT

Well Type: GAS UIC Docket No: _____ Date/Time to Plug: 08/26/2013 12:00 AM
Plug Co. License No.: 33338 Plug Co. Name: ORR ENTERPRISES, INC.
Proposal Rcvd. from: ALAN Company: ORR ENTERPRISES, INC. Phone: (580) 251-9618

Proposed Plugging Method: Set a CIBP @ 2554' and cap with 10 sks cement. TOH w/ tbg to 2050', and spot 30 sks Class C cement up to 1760' to cover Anhydrite formation @ 1990'. Run CBL to verify TOC. If TOC is above 1150, run tbg @ spot 30 sks inside 5 1/2" csg to cover BTW. If TOC is below 1150', perf csg @ 1175', and squeeze w/ 60 sks & displace to 1000'. Tag TOC. Pressure test csg to 500#. Perf squeeze holes @ 480'. Pump down 5 1/2" csg to establish circulation to surface. Pump 140 sks Class C cement, circulate cmt to surface & fill 5 1/2" csg to surface. Cut off wellhead and weld on identification plate. Restore location to landowners specifications.

Plugging Proposal Received By: KEN JEHLIK WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 08/28/2013 3:00 PM KCC Agent: KEN JEHLIK

Actual Plugging Report:

CIBP @ 2554' WITH 10 SX CMT. PLUG AT 2050' WITH 30 SX CMT. CIBP @ 1220' OVER GLORIETTA CASING LEAK. LOAD CASING. MADE 2 ATTEMPTS TO RUN CBL. WOULD NOT GO PAST 404'. PERFORATE AT 1175'. INJECTION RATE 1 1/2 BPM @ 500# THRU TBG & PACKER SET @ 500'. SPOT 60 SX CMT LEAVING 30 SX CMT OUTSIDE 5 1/2" & 30 SX CMT INSIDE 5 1/2". PERFORATE HOLES AT 480'. INJECTION RATE 1 1/2" BPM @ 50 PSI. PUMPED 60 SX CMT VIA CASING. GET CMT BACK OUT 8 5/8" ANNULUS (11 SX INTO SQUUZED PERFS). CLOSE ANNULUS VALVE & PUMP ADDITIONAL 15 SX CMT. HAD HOLE IN 8 5/8" CASING.

Perfs:

Top	Bot	Thru	Comments
2655	2676		
2604	2633		

KCC WICHITA
SEP 12 2013
RECEIVED

Remarks: **COMPLIANCE ISSUE: DENIED TA HIGH FL** USED COMMON CEMENT BY ORR ENTERPRISES.

Plugged through: CSG

District: 01

RECEIVED
SEP 10 2013

Signed


(TECHNICIAN)

KCC DODGE CITY