Plugging Proposal Received by Duane Rankin (TECHNICIAN)

Plugging Operations attended by Agent7: All____x Part None

Operations Completed: Hour: 11 a.m. Day: 10 Month: 1 Year: 19 90

ACTUAL PLUGGING REPORT 1st plug sanded 4½" casing back to 3730' and dumped 4 sx cement on top of sand through bailer,

2nd plug pumped into 8 5/8" surface casing with 400 lbs. hulls, 9 sx gel, 75 sx cement,

11 sx gel, 100 lbs. hulls, released 8 5/8" wiper plug and pumped TATOC Sx Cement WIDSHOW

Pumping pressure 0-1050 psi and shut in 850 psi.

JAN 1 7 1990

Used 60/40 Pozmix 6% gel by B.J. Titan. Recovered 2117' of 42 Mecasing.

BATE __ JAN 2 9 1990

Signed Deans Rock (TECHNICIAN)