

KCC OIL/GAS REGULATORY OFFICE

DATE 10/9/97

- New Situation
- Response to Request
- Follow-up

OPERATOR A.L. Abercrombie, Inc. # 5393

NAME 150 N. Main, Ste. 801

LOCATION NE NE SE, SEC 35, T 20 S, R 35 EX

& ADDRESS Wichita, KS 67202

LEASE Moody Well # 4

PHONE NO. OPER. OTHER

COUNTY Wichita API#15-203-20,125

REASON FOR INVESTIGATION: Alternate II completion

LEASE INSPECTION

PROBLEM:

PERSON(S) CONTACTED:

FINDINGS: RTD 5074', 4 1/2" at 5045.5' KB, PBD 4600', Port collar at 1431', Perfs at 4518-21'

Post & Martin Well Service ran retrievable bridge plug to 3800'. Loaded hole--wouldn't hold. Pulled to 3770', loaded, pressured up, wouldn't hold. Pulled to 3755', pressured up, wouldn't hold. Pulled plug. 10/9/97

COMPLAINT

10/10/97 Ran different plug to 3800'. Put sand on plug, pulled up to port collar.

Opened port collar, pumped gel, had circulation. Started cement. Pumped a total of 7 sx gel and 230 sx cement.

photos taken:

ACTION/RECOMMENDATIONS: Alternate II cementing completed.

FIELD REPORT X

RECEIVED
OCT 16 1997
STATE CORPORATION COMMISSION
CONSERVATION DIVISION
Wichita, Kansas

Retain 1 copy Joint District Office
Send 1 copy Conservation Division

By Kevin Strube

10/10/97