

KANSAS CORPORATION COMMISSION ONE POINT STABILIZED OPEN FLOW OR DELIVERABILITY TEST

Type Test:

(See Instructions on Reverse Side)

- Open Flow
 Deliverability

Test Date:
June 27, 2013

API No. 15
097-20370 -0000

| | | | | | |
|---|-----------------------------|-------------------------------------|-----------------|--|------------------|
| Company Trans Pacific Oil Corp. | | Lease Grove Riley | | | Well Number 1 |
| County Kiowa | Location 75'W/C S2 SW NW | Section 24 | TWP 27S | RNG (E/W) 18W | Acres Attributed |
| Field Greensburg | | Reservoir Mississippian | | Gas Gathering Connection ONEOK | |
| Completion Date 2/28/77 | | Plug Back Total Depth 4781' | | Packer Set at None | |
| Casing Size 4-1/2" | Weight 9.5# | Internal Diameter 4" | Set at 4781' | Perforations 4730' | To 4746' |
| Tubing Size 2-3/8" | Weight 4.7# | Internal Diameter 1.995" | Set at 4745' | Perforations None | To |
| Type Completion (Describe) Single (Gas) | | Type Fluid Production Salt Water | | Pump Unit or Traveling Plunger? Yes / No Pumping Unit | |
| Producing Thru (Annulus / Tubing) Annulus | | % Carbon Dioxide | | % Nitrogen Gas Gravity - G _g | |
| Vertical Depth(H) | | Pressure Taps Flange | | (Meter Run) (Prover) Size 2.067 | |
| Pressure Buildup: Shut in June 26 20 13 at 12:30 PM (AM) (PM) Taken June 27 20 13 at 12:30 PM (AM) (PM) | | | | | |
| Well on Line: Started _____ 20 ____ at _____ (AM) (PM) Taken _____ 20 ____ at _____ (AM) (PM) | | | | | |

OBSERVED SURFACE DATA

Duration of Shut-in 24 Hours

| Static / Dynamic Property | Orifice Size (inches) | Circle one: Meter Prover Pressure psig (Pm) | Pressure Differential in Inches H ₂ O | Flowing Temperature t | Well Head Temperature t | Casing Wellhead Pressure (P _w) or (P _i) or (P _c) | | Tubing Wellhead Pressure (P _w) or (P _i) or (P _c) | | Duration (Hours) | Liquid Produced (Barrels) |
|---------------------------|-----------------------|--|--|-----------------------|-------------------------|--|-------|--|------|------------------|---------------------------|
| | | | | | | psig | psia | psig | psia | | |
| Shut-in | | | | | | 168.0 | 182.4 | | | 24 | |
| Flow | | | | | | | | | | | |

FLOW STREAM ATTRIBUTES

| Plate Coefficient (F _b) (F _p) Mcfd | Circle one: Meter or Prover Pressure psia | Press Extension $\sqrt{P_m \times h}$ | Gravity Factor F _g | Flowing Temperature Factor F _{tt} | Deviation Factor F _{pv} | Metered Flow R (Mcf/d) | GOR (Cubic Feet/ Barrel) | Flowing Fluid Gravity G _m |
|--|---|---------------------------------------|-------------------------------|--|----------------------------------|------------------------|--------------------------|--------------------------------------|
| | | | | | | | | |

(OPEN FLOW) (DELIVERABILITY) CALCULATIONS

(P_a)² = 0.207

(P_c)² = _____ : (P_w)² = _____ : P_o = _____ % (P_c - 14.4) + 14.4 = _____ :

(P_o)² = _____

| (P _c) ² - (P _a) ² or (P _c) ² - (P _o) ² | (P _c) ² - (P _w) ² | Choose formula 1 or 2: 1. P _c ² - P _a ² 2. P _c ² - P _o ² divided by: P _c ² - P _w ² | LOG of formula 1, or 2, and divide by: $\frac{P_c^2 - P_a^2}{P_c^2 - P_w^2}$ | Backpressure Curve Slope = "n" ----- or ----- Assigned Standard Slope | n x LOG | Antilog | Open Flow Deliverability Equals R x Antilog (Mcf/d) |
|--|---|---|--|---|---------|---------|---|
| | | | | | | | |

Open Flow

Mcf/d @ 14.65 psia

Deliverability

Mcf/d @ 14.65 psia

The undersigned authority, on behalf of the Company, states that he is duly authorized to make the above report and that he has knowledge of the facts stated therein, and that said report is true and correct. Executed this the 2nd day of December, 20 13.

Witness (if any)

For Commission


For Company **KEE WICHITA**

Checked by

DEC 13 2013

RECEIVED

I declare under penalty of perjury under the laws of the state of Kansas that I am authorized to request exempt status under Rule K.A.R. 82-3-304 on behalf of the operator Trans Pacific Oil Corp and that the foregoing pressure information and statements contained on this application form are true and correct to the best of my knowledge and belief based upon available production summaries and lease records of equipment installation and/or upon type of completion or upon use being made of the gas well herein named.


I hereby request a one-year exemption from open flow testing for the Grove Riley #1 gas well on the grounds that said well:

(Check one)

- is a coalbed methane producer
- is cycled on plunger lift due to water
- is a source of natural gas for injection into an oil reservoir undergoing ER
- is on vacuum at the present time; KCC approval Docket No. _____
- is not capable of producing at a daily rate in excess of 250 mcf/D

I further agree to supply to the best of my ability any and all supporting documents deemed by Commission staff as necessary to corroborate this claim for exemption from testing.

Date: December 2, 2013

Signature: 
Title: Operations Mgr

Instructions: If a gas well meets one of the eligibility criteria set out in KCC regulation K.A.R. 82-3-304, the operator may complete the statement provided above in order to claim exempt status for the gas well.

At some point during the current calendar year, wellhead shut-in pressure shall have been measured after a minimum of 24 hours shut-in/buildup time and shall be reported on the front side of this form under **OBSERVED SURFACE DATA**. Shut-in pressure shall thereafter be reported yearly in the same manner for so long as the gas well continues to meet the eligibility criterion or until the claim of eligibility for exemption IS denied.

The G-2 form conveying the newest shut-in pressure reading shall be filed with the Wichita office no later than December 31 of the year for which it's intended to acquire exempt status for the subject well. The form must be signed and dated on the front side as though it was a verified report of annual test results.

KCC WICHITA
DEC 13 2013
RECEIVED