TO:

STATE CORPORATION COMMISSION **CONSERVATION DIVISION - PLUGGING**

130 SOUTH MARKET, SUITE 2078

WICHITA, KANSAS 67202

API Well Number: 15-039-20013-00-01

Spot: NWNWSE

Sec/Twnshp/Rge: 14-2S-30W

2310 feet from S Section Line,

Company: CHOLLA PRODUCTION LLC

2310 feet from E Section Line

Lease Name: KYTE-JORDING

Well #: 5-14 OWWO

County: DECATUR

Total Vertical Depth: 4050 feet

Operator License No.: 31819

Op Name: CHOLLA PRODUCTION, LLC

Proposal Revd. from: JOHN MONDERO

Address: 10390 BRADFORD RD. SUITE 201

LITTLETON, CO 80127

String Size	Depth (ft)	Pulled (ft) Comments
CIBP	3869	
PROD 4.5	4049	150 SX
SURF 7	310	150 SX

Well Type: OIL

UIC Docket No:

Date/Time to Plug: 01/02/2014 9:00 AM

Plug Co. License No.: 33755

Plug Co. Name: QUALITY PLUS OILFIELD SERVICES, LLC

Phone: (303) 623-4565

Proposed Ordered 400 sx 60/40 pozmix 4% gel cement w/600 # hulls.

Plugging 7" surface casing set at 310' w/150 sx. 4 1/2" production casing set at 4049' w/150 sx. TD 4050'. PBTD 4049'.

Method: Perforations: 3840' - 3843', 3892' - 3896' and 3962' - 3966': CIBP set at 3869'. Casing leak at 3845'

January 25 1983 plugging report indicated that the production casing had been squeezed across the Dakota and above the

Anhydrite.

Plugging Proposal Received By: <u>CASE MORRIS</u>

WitnessType: COMPLETE (100%)

Date/Time Plugging Completed: 01/02/2014 1:45 PM

KCC Agent: DARREL DIPMAN

Actual Plugging Report:

Perfs:

Ran tubing to 3670' and pumped 85 sx cement w/150 # hulls. 20 sx cement prior to hulls. Pulled tubing to 2481' and pumped 85 sx cement w/150 # hulls. Pulled tubing to 1225' and pumped 190 sx cement w/300 # hulls. Cement to surface. Pulled tubing to surface. Connected to 4 1/2" production casing. Pumped 10 sx cement. Connected to 7" surface casing. Pumped 10 sx cement and pressured to 150psi.

GPS: 39.87820N -100.65457W

ГОР	Bot	ınru	Comments
3962	3966		

Remarks: GLOBAL CEMENT COMPANY TICKET # 1180

Plugged through: TBG

District: 04

(TECHNICIAN)

CM

KCC WICHITA

Form CP-2/3

JAN 03 2014

JAN 15 2014

RECEIVED