

3020733

15.001.03355.00.00

10-30

~~15.001.70083.00.00~~

, 39

R

TO:

STATE CORPORATION COMMISSION

CONSERVATION DIVISION - PLUGGING SECTION

200 COLORADO DERBY BUILDING

WICHITA, KANSAS 67202

TECHNICIAN'S PLUGGING REPORT

OPERATOR LICENSE # _____

OPERATOR: STATE OF KANSASNAME AND FEE FUND PLUGGING

ADDRESS _____

ABANDONED OIL WELL _____ GAS WELL _____ INPUT WELL X SWD WELL _____ D/A _____

OTHER WELL AS HEREINAFTER INDICATED _____

PLUGGING CONTRACTOR K.W. WELL SERVICES LICENSE NUMBER 8933ADDRESS P.O. BOX 15, THAYER, KANSAS 66776COMPANY TO PLUG AT: HOUR: 8:00 AM DAY: 29 MONTH: 11 YEAR: 90PLUGGING PROPOSAL RECEIVED FROM CLAYTON P. TITEL(COMPANY NAME) KCC (PHONE) 316-431-6946

WERE: THIS WELL CONSISTED OF 2" CASING PROBABLY SET TO APPROXIMATELY 850' THAT HAD EVIDENTLY BEEN CEMENTED IN AT TD ONLY. 3/4" TUBING ON A PACKER WAS PROBABLY SET TO NEAR TD INSIDE THE 2" CASING. THE PLUGGING PROPOSAL WAS TO REMOVE AS MUCH OF THE 3/4" TUBING AS POSSIBLE AND FILL AS MUCH OF THE WELL AS POSSIBLE WITH CEMENT BOTH INSIDE AND OUTSIDE THE 2" CASING.

PLUGGING PROPOSAL RECEIVED BY CLAYTON TITELPLUGGING OPERATIONS ATTENDED BY AGENT?: ALL X PART _____ NONE _____OPERATIONS COMPLETED: HOUR: 2:00 PM DAY: 30 MONTH: 10 YEAR: 90

ACTUAL PLUGGING REPORT 756' OF 3/4" PIPE AND A CONCENTRIC PACKER WERE PULLED FROM THIS WELL. 3/4" PIPE WAS RAN TO 737' INSIDE THE 2" CASING. 1" PIPE WAS RAN TO 475' IN THE 2" AND 8" ANNULUS WHERE A SOLID OBSTRUCTION WAS ENCOUNTERED. CEMENT WAS PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE 3/4" AND 2" ANNULUS AT SURFACE. CEMENT WAS THEN PUMPED INTO 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" AND 8" ANNULUS AT SURFACE. BOTH THE 3/4" AND 1" PIPE WAS THEN REMOVED. THE WELL WAS CAPPED, SQUEEZED TO 50 PSI, AND SHUT IN.

REMARKS:

(IF ADDITIONAL DESCRIPTION IS NECESSARY, USE BACK OF THIS FORM.)

CONSERVATION DIVISION
Wichita, Kansas

I (DID/XXXXXXX) OBSERVE THIS PLUGGING.

SIGNED

Clayton P. Titel
(TECHNICIAN)

FORM CP-2/3