

3 020711

~~15.001.70554.00.00~~
7-12
15.001.03340.00.00102
R

TO:

STATE CORPORATION COMMISSION

CONSERVATION DIVISION - PLUGGING SECTION

200 COLORADO DERBY BUILDING

WICHITA, KANSAS 67202

TECHNICIAN'S PLUGGING REPORT

OPERATOR LICENSE # _____

OPERATOR: STATE OF KANSASNAME AND FEE FUND PLUGGING

ADDRESS _____

ABANDONED OIL WELL _____ GAS WELL _____ INPUT WELL X SWD WELL _____ D/A _____

OTHER WELL AS HEREINAFTER INDICATED _____

PLUGGING CONTRACTOR K.W. OIL WELL SERVICES LICENSE NUMBER 8933ADDRESS P.O. BOX 15, THAYER, KANSAS 66776

COMPANY TO PLUG AT: HOUR: _____ DAY: _____ MONTH: _____ YEAR: _____

PLUGGING PROPOSAL RECEIVED FROM CLAYTON P. TITEL(COMPANY NAME) KCC (PHONE) 316-431-6946

WERE: THIS WELL CONSISTED OF 2" CASING PROBABLY TO APPROXIMATELY 800' THAT HAD BEEN CEMENTED IN AT TO ONLY. 3/4" PIPE ON A CONCENTRIC PACKER WAS PROBABLY SET TO NEAR 800' INSIDE THE 2" CASING. THE PLUGGING PROPOSAL WAS TO REMOVE AS MUCH OF THE 3/4" PIPE AS POSSIBLE AND FILL AS MUCH OF THE WELL AS POSSIBLE WITH CEMENT INSIDE AND OUTSIDE THE 2" CASING.

PLUGGING PROPOSAL RECEIVED BY CLAYTON TITELPLUGGING OPERATIONS ATTENDED BY AGENT?: ALL X PART _____ NONE _____OPERATIONS COMPLETED: HOUR: 11:00 AM DAY: 12 MONTH: 7 YEAR: 90

ACTUAL PLUGGING REPORT 588' OF 3/4" PIPE WAS REMOVED FROM THE WELL. 562' OF 3/4" PIPE WAS RAN INTO THE 2" CASING. 1" PIPE WAS RAN TO 500' IN THE 2" AND 7" ANNULUS. CEMENT WAS PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE 3/4" AND 2" ANNULUS AT SURFACE. CEMENT WAS PUMPED INTO THE 1" UNTIL CEMENT CIRCULATED AT SURFACE. BOTH THE 1" AND 3/4" WERE REMOVED. THE 2" WAS BROKEN OFF AT 42'. PROBABLY 200' OF 3/4" AND A CONCENTRIC PACKER ARE IN THE BOTTOM OF THE 2". 158 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

REMARKS: _____

(IF ADDITIONAL DESCRIPTION IS NECESSARY, USE BACK OF THIS FORM.)

I (DID/XXXXXXX) OBSERVE THIS PLUGGING.

SIGNED Clayton P. Titel
(TECHNICIAN)
STATE CORPORATION COMMISSION

FORM CP-2/3

OCT 1 1990

CONSERVATION DIVISION
Wichita, Kansas