

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-129-20053-00-01
Spot: SEWNENE Sec/Twnshp/Rge: 34-32S-41W
2017 feet from S Section Line, 806 feet from E Section Line
Lease Name: BERRYMAN RICHFIELD UNIT Well #: 9-1
County: MORTON Total Vertical Depth: 5340 feet

Operator License No.: 34832
Op Name: SCOUT ENERGY MANAGEMENT LLC
Address: 14400 MIDWAY RD
DALLAS, TX 75244

String	Size	Depth (ft)	Pulled (ft)	Comments
CIBP		4900		WITH 1/2 SX CMT
PROD	4.5	5339	0	WITH 500 SX CMT
SURF	8.625	1564		WITH 1150 SX CMT

Well Type: EOR UIC Docket No: E18039.2 Date/Time to Plug: 02/14/2014 8:00 AM
Plug Co. License No.: 33338 Plug Co. Name: ORR ENTERPRISES, INC.
Proposal Rcvd. from: ALAN Company: ORR ENTERPRISES, INC. Phone: (580) 251-9618

Proposed Plugging Method: PLUGGING PROPOSAL SAME AS ACTUAL PLUGGING.

Plugging Proposal Received By: RICHARD LACEY Witness Type: COMPLETE (100%)
Date/Time Plugging Completed: 02/17/2014 12:00 PM KCC Agent: KEN JEHLIK

Actual Plugging Report:

CIBP @ 4900' (IN 2 7/8" TBG) WITH 1/2 SX CMT ON TOP. ATTEMPT TO CUT 2 7/8" TBG @ 2098' & 1658'. NOT FREE EITHER DEPTH. PERFORATE @ 1570'. ESTABLISH INJECTION RATE. PUMP 80 SX CLASS C CMT & DISPLACE TO 900'. HAD FLUID CIRCULATING OUT 4 1/2" X 8 5/8" ANNULUS WHILE DISPLACING CEMENT.
2/16/14: TAG TOC IN 2 7/8" WITH ELECTRIC LINE AT 903'. PERFORATE @ 550'. INJECTION RATE 1 BPM @ 500#. PUMP 50 SX CMT (38 SX OUT PERFS) WITH NO CIRCULATION OR BLOW UP THE 4 1/2" X 8 5/8" ANNULUS. ATTEMPT TO PUMP DOWN THE ANNULUS. PUMP 5 SX CMT & PRESSURED TO 500#. PUMP ADDITIONAL 100 SX CMT DOWN THE 2 7/8" @ 500 PSI. WHEN CUTTING OFF WELL HEAD, FOUND OLD CMT IN THE 2 7/8" X 4 1/2" ANNULUS.

Perfs:

Top	Bot	Thru	Comments
4974	4990		

Remarks: USED CLASS C COMMON CEMENT BY ORR.

Plugged through: TBG

District: 01

RECEIVED

Signed

(TECHNICIAN)

FEB 18 2014

KCC DODGE CITY

cc to UIC 02/2/14

KCC WICHITA

FEB 19 2014

RECEIVED

Form CP-2/3