

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-063-20810-00-00
Spot: NWSW Sec/Twnshp/Rge: 28-15S-29W
1980 feet from S Section Line, 4620 feet from E Section Line
Lease Name: HERNDON II Well #: 1
County: GOVE Total Vertical Depth: 4391 feet

Operator License No.: 31253
Op Name: PRIMEXX OPERATING CORPORATION
Address: 4849 GREENVILLE # 1600
DALLAS, TX 75206

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	4.5	4389		unknown # sx
SURF	8.625	347		225 SX

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 02/26/2014 9:00 AM
Plug Co. License No.: 31627 Plug Co. Name: WHITETAIL CRUDE, INC
Proposal Rcvd. from: ANDREA MOLINAR Company: PRIMEXX OPERATING CORP Phone: (214) 369-5909

Proposed Plugging Method: Ordered 350 sx 60/40 pozmix 4% gel cement, 8 sx gel and 600 # hulls.
8 5/8" Surface casing set at 347' w/225 sx cement. 4 1/2" production casing set at 4389' w/unknown sx cement. TD 4391'. Anhydrite top 1996'. Perforations: 4206' - 4209' and 4260' - 4264'.

Plugging Proposal Received By: CASE MORRIS WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 02/27/2014 1:30 PM KCC Agent: DARREL DIPMAN

Actual Plugging Report:

Perforated production casing at 2010', 1020' and 325'. Ran tubing to bridge at 3550'. Pumped 8 sx gel followed by 60 sx cement w/200 # hulls. Pulled tubing to 2005'. Pumped 60 sx cement w/200 # hulls. Pulled tubing to 1112' and pumped 70 sx cement w/200 # hulls. Pulled tubing to 347' and pumped 160 sx cement. Cement to surface from 4 1/2" casing. Shut valve to force cement into 8 5/8" surface casing. No cement to surface. Pulled tubing to surface. Cement falling in casings. Shut down to allow cement to set.
02/27/2014-Ordered 200 sx 60/40 pozmix 4% gel cement w/200 # hulls. Tagged top of cement at 525'. Pulled tubing to 500' and pumped 60 sx cement w/150 # hulls. Cement to surface. Connected to 8 5/8" surface casing and pumped 30 sx cement. Cement circulated to surface from 4 1/2" casing. Pulled tubing to surface. Topped w/10 sx cement. Casing is full of cement. Plug complete.

GPS: 38.72019N -100.55770W

Perfs:

Top	Bot	Thru	Comments
3755	4236		

Remarks: SWIFT SERVICES TICKET # 25,874 AND 26,026

Plugged through: TBG

District: 04

Signed

Darrel Dipman
3/24/14

(TECHNICIAN)

KCC WICHITA

CM

MAR 05 2014

Form CP-2/3

FEB 28 2014

RECEIVED