

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
130 SOUTH MARKET, SUITE 2078  
WICHITA, KANSAS 67202

API Well Number: 15-075-10012-00-00  
Spot: SENW Sec/Twnshp/Rge: 35-23S-41W  
3187 feet from S Section Line, 3354 feet from E Section Line  
Lease Name: HCU (BOLTZ 1) Well #: 3531  
County: HAMILTON Total Vertical Depth: 2438 feet

Operator License No.: 33999  
Op Name: LINN OPERATING, INC.  
Address: 600 TRAVIS STE 5100  
HOUSTON, TX 77002

String	Size	Depth (ft)	Pulled (ft)	Comments
CIBP		2353		WITH 5 SX CMT
PROD	4.5	2438	0	WITH 100 SX CMT
SURF	8.625	141		WITH 150 SX CMT

Well Type: OG UIC Docket No: \_\_\_\_\_ Date/Time to Plug: \_\_\_\_\_  
Plug Co. License No.: 33338 Plug Co. Name: ORR ENTERPRISES, INC.  
Proposal Rcvd. from: RICK EULISS Company: \_\_\_\_\_ Phone: (620) 356-7068

Proposed Plugging Method: 1. MIRUSU; unflange well & NU BOP. Spot 2-3/8 work string. 2. PU 4-1/2 10K tbg set CIBP, GIH & set @ 2353'. Release from tbg., circulate hole w/mud & spot 5 sks cmt on top of CIBP. 3. Pull up hole w/tbg @ 2000', mix & spot 25 sks cmt up to 1630' to cover Anhydrite formation. POH w/tbg. 4. ND BOP, install pull sub. Cut & pull 4-1/2 casing from (930'-950'). 5. TIH w/tbg @ 930', mix & spot 60 sks cement. POH w/tbg @ 300'. Circulate to surface w/100-150 sks Class "C" cement. POH w/tbg. 6. RDMOSU; cut & cap well. Dig up rig anchors.

Plugging Proposal Received By: KEN JEHLIK Witness Type: COMPLETE (100%)  
Date/Time Plugging Completed: 03/24/2014 4:00 PM KCC Agent: KEN JEHLIK

Actual Plugging Report:

3/21/14: CIBP @ 2353' WITH 5 SX CMT. PLUG AT 2000' WITH 50 SX CMT. 3/24/14: RAN SPLIT COLLAR SHOT TO CUT CASING AT 900'. STACKED OUT AT 532'. ATTEMPT CASING PRESSURE TEST TO 500#. BLEED OFF TO 0 QUICKLY. RUN TBG TO 1000'. HIT NOTHING. CIRCULATE HEAVY MUD OUT OF HOLE WITH LIGHT MUD. RUN SPLIT COLLAR SHOT. BLOW COLLAR AT 932'. CASING NOT FREE. RUN TBG & PACKER TO 608'. PUMP 60 SX CMT THROUGH SPLIT COLLAR. DISPLACE TO 650', LEAVING 45 SX CMT OUTSIDE 4 1/2" CASING & 15 SX CMT INSIDE 4 1/2" CASING. TOO HIGH WITH TBG & PACKER. PERFORATE AT 300'. CIRCULATE CMT TO SURFACE WITH 140 SX CMT, LEAVING THE 4 1/2" CASING & 4 1/2" X 8 5/8" ANNULUS FULL OF CMT.

Perfs:

Top	Bot	Thru	Comments
2416			

**KCC WICHITA**  
**APR 03 2014**  
**RECEIVED**

Remarks: \*\*COMPLIANCE ISSUE: DENIED TA HIGH FL\*\* USED CLASS C COMMON CEMENT BY ORR ENTERPRISES.

Plugged through: TBG

District: 01

Signed

*Ken Jehlik*  
4/03/14

(TECHNICIAN)

RECEIVED

MAR 27 2014

KCC DODGE CITY