

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-163-20646-00-00
Spot: NWSWN Sec/Twnshp/Rge: 25-10S-20W
1650 feet from N Section Line, 330 feet from W Section Line
Lease Name: SUTOR Well #: 1
County: ROOKS Total Vertical Depth: 3716 feet

Operator License No.: 34888
Op Name: AMERICAN OIL LLC
Address: 213 CASTILLIAN BLVD
HAYS, KS 67601

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	3715		125 SX
SURF	8.625	252		200 SX

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 12/05/2013 9:00 AM
Plug Co. License No.: 32128 Plug Co. Name: ROME CORPORATION DBA WESTERN WELL SERVICE
Proposal Rcvd. from: ZACH PATTERSON Company: AMERICAN OIL, LLC Phone: (785) 259-3717

Proposed Plugging Method: Production Perforations: 3563' - 3583' LKC, Open hole 3715' - 3716.5'.
Prior operator stuck tools in hole at 960' (packer and bridge plug). Several attempts but could not retrieve. Left tubing parted at 200' from surface. New operator was able to fish tubing and junk from 200' to 960' but unable to get below 960'. A lot of sand and bad casing in hole and also lost circulation. Decided to plug and abandon.
Ordered 450 sx 60/40 pozmix 4% gel cement w/600 # hulls.

Plugging Proposal Received By: RICHARD WILLIAMS WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 12/05/2013 12:30 PM KCC Agent: RICHARD WILLIAMS

Actual Plugging Report:

Ran tubing to T. O.F. at 960' and pumped 60 bbl drilling mud, 40 bbl out, got circulation. Quality Oil Well Cementing pumped 50 sx cement. Pulled tubing to 772' and pumped 75 sx cement. Cement circulated. PTOH. Hooked up to casing and pumped 65 sx cement w/400 # hulls. Maximum pressure 200 psi. Shut in pressure 200 psi. Dug out backside and found 8 5/8" surface pipe full of cement. Hooked back to 5 1/2" casing and topped off w/25 sx cement. Casing full.

Perfs:

Top	Bot	Thru	Comments
3581	3583		
3571	3575		
3563	3565		

Remarks: QUALITY OILWELL CEMENTING PACKER AND BRIDGE PLUG AT 960'

Plugged through: TBG

KCC-WICHITA
DEC 09 2013
RECEIVED

District: 04

Signed Richard Williams
3/31/14 (TECHNICIAN)

CM

DEC 05 2013