

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-109-21253-00-00
Spot: NWNESWSW Sec/Twnshp/Rge: 25-14S-32W
1150 feet from S Section Line, 945 feet from W Section Line
Lease Name: KREBS T Well #: 1
County: LOGAN Total Vertical Depth: 4470 feet

Operator License No.: 34639
Op Name: BLACK TEA OIL, LLC
Address: 1011 CENTENNIAL BLVD., STE B
HAYS, KS 67601

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	4464	920	230 SX
SURF	8.5	250		150 SX

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 03/14/2014 8:30 AM
Plug Co. License No.: 33549 Plug Co. Name: LANDMARK DRILLING, LLC
Proposal Rcvd. from: GERALD ACHATZ Company: BLACK TEA OIL LLC Phone: (620) 282-9086

Proposed PC at 2140'.
Plugging TOC at 3040'.
Method: Production perforations: 3668' - 4422'. Non economical.
Pulled 2.5" stretch

Ordered 375 sx 60/40 pozmix 4% gel cement w/600 # hulls and 10 sx gel.

Plugging Proposal Received By: RICHARD WILLIAMS Witness Type: COMPLETE (100%)
Date/Time Plugging Completed: 03/14/2014 8:00 PM KCC Agent: RICHARD WILLIAMS

Actual Plugging Report:

Perfs:

Ran tubing to 4420'. Allied pumped 10 sx gel followed by 100 sx cement w/300 # hulls. Pulled tubing to port collar at 2140'. Opened port collar and pumped 100 bbl drilling mud with no circulation. Hooked up to back side and pumped 60 bbl mud with no circulation. Allied pumped 25 sx cement out port collar. Closed port collar and spotted 25 sx cement in 5 1/2" casing at 2140'. Pulled tubing to 1860'. Circulated drilling mud to surface. PTOH. Pulled stretch on 5 1/2" casing and there was no change. Pioneer wireline service shot 5 1/2" casing off at 920'. Pulled casing to 900'. Allied pumped 150 sx cement w/100 # hulls. Pulled casing to 310'. Allied pumped 60 sx cement. Cement circulated. Pulled casing out of hole. Topped 8 5/8" casing w/15 sx cement. Hole standing full.

Remarks: ALLIED CEMENT PLUGGED THROUGH TUBING AND CASING.

Plugged through: TBG

KCC WICHITA

MAR 27 2014

RECEIVED

District: 04

Signed Richard Williams
3/21/14 (TECHNICIAN)

CM

MAR 19 2014