

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-051-22713-00-00
Spot: W2NWNENW Sec/Twnshp/Rge: 15-13S-16W
4955 feet from S Section Line, 3785 feet from E Section Line
Lease Name: REIDEL (RIEDEL) Well #: 3
County: ELLIS Total Vertical Depth: feet

Operator License No.: 101
Op Name: KCC FEE FUND PLUG
Address: 130 S MARKET
WICHITA, KS 67202

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	3490		200 sx
SURF	8.625	202		125 sx

Well Type: OIL UIC Docket No: Date/Time to Plug: 02/12/2014 9:00 AM
Plug Co. License No.: 31925 Plug Co. Name: QUALITY WELL SERVICE, INC.
Proposal Rcvd. from: RICHARD MCINTYRE Company: KCC Phone: (620) 727-3409

Proposed Plugging Method:
 02/12/2014- Ordered 450 sx 60/40 pozmix 4% gel cement w/500 # hulls and 7 sx gel.
 02/13/2014- Ordered 550 sx 60/40 pozmix 4% gel 3% CC w/800 # hulls.
 02/17/2014- Ordered 450 sx 60/40 pozmix 4% gel 3% CC w/50 sx gel and 1500 # hulls.
 02/18/2014- Ordered 300 sx 60/40 pozmix 4% gel cement w/300 # hulls.

Control # 20140001-003
 Dig Safe # KS 14019947

Plugging Proposal Received By: RAY DINKEL Witness Type: COMPLETE (100%)
Date/Time Plugging Completed: 02/18/2014 2:30 PM KCC Agent: RAY DINKEL

Actual Plugging Report:

Perfs:

02/12/2014-Perforated:175', 525', 1175' and 1675'.
 Ran tubing to 3286' and pumped 7 sx gel followed by 75 sx cement. Pulled tubing to 1900' and pumped 100 sx cement w/150 # hulls. Pulled tubing to 900' and pumped 175 sx cement w/150 # hulls. No returns. POOH and shut down for the night.
 02/13/2014- Ran tubing and tagged cement at 1410'. Pulled tubing to 1385' and pumped 180 sx cement w/3% CC w/400 # hulls. Slight blow on back side. POOH and WOC. Ran tubing back in and tagged at 1410'. Pumped 200 sx cement w/250 # hulls. No blow on back side. POOH and shut down.
 02/17/2014- Ran tubing to 1385' and pumped 39 sx gel w/1050# hulls. Gel to surface followed by 100 sx cement w/3% CC and 250 # hulls. Good circulation through out. POOH.
 02/18/2014-Ran tubing and tagged top of cement at 450'. Pulled tubing to 430' and pumped 120 sx cement. Cement circulated out back side. POOH. Hooked to casing and pumped 30 sx cement. Circulated out Braden head and into cellar. Shut in casing. Check fill up on
 02/19/2014. Casing cut off and topped off w/5 sx cement.

GPS: 38.92852 -099.09011

KCC WICHITA
MAR 10 2014
RECEIVED

Remarks: QUALITY WELL SERVICE TICKET # 5978 RIEDEL 3 FEE FUND PROJECT CONTROL # 20140001-003

Plugged through: TBG

District: 04

Signed Ray Dinkel
(TECHNICIAN)

CM

MAR 05 2014