

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
130 SOUTH MARKET, SUITE 2078  
WICHITA, KANSAS 67202

API Well Number: 15-051-22859-00-00  
Spot: E2NWSWNW Sec/Twnshp/Rge: 15-13S-16W  
3650 feet from S Section Line, 4869 feet from E Section Line  
Lease Name: RIEDEL (RIEDEL) Well #: 14  
County: ELLIS Total Vertical Depth: \_\_\_\_\_ feet

Operator License No.: 101  
Op Name: KCC FEE FUND PLUG  
Address: 130 S MARKET  
WICHITA, KS 67202

| String | Size  | Depth (ft) | Pulled (ft) | Comments |
|--------|-------|------------|-------------|----------|
| PROD   | 4.5   | 3548       |             | 400 sx   |
| SURF   | 8.625 | 209        |             | 125 sx   |

Well Type: OIL UIC Docket No: \_\_\_\_\_ Date/Time to Plug: 02/25/2014 11:30 AM  
Plug Co. License No.: 31925 Plug Co. Name: QUALITY WELL SERVICE, INC.  
Proposal Rcvd. from: RICHARD MCINTYRE Company: KCC Phone: (620) 727-3409

Proposed Plugging Method: Ordered 500 sx 60/40 pozmix 4% gel cement w/800 # hulls and 20 sx gel.  
Control # 20140001-007  
Dig Safe # KS 14019955

Plugging Proposal Received By: RAY DINKEL Witness Type: COMPLETE (100%)  
Date/Time Plugging Completed: 02/25/2014 11:30 AM KCC Agent: RAY DINKEL

Actual Plugging Report:

Perfs:

Perforations at 1650', 1125' and 175'.  
Ran tubing to 3340' and pumped 7 sx gel followed by 75 sx cement w/100 # hulls. Pulled tubing to 1150' and pumped 50 sx cement. Lost circulation. Pumped a total of 160 sx cement w/100 # hulls. POOH and shut down.  
02/26/2014- Ran tubing to 1674' and pumped 12 sx gel w/150 # hulls. Got gel to surface and pumped 90 sx cement. Circulated cement out back side. POOH. Hooked to casing and pumped 150 sx cement. Circulated cement out braden head. Shut in and pressured casing to 200 psi. Shut in. Cut off casing and topped off w/5 to 10 sx cement.

GPS: 38.92496 -099.09385

Remarks: QUALITY WELL SERVICE TICKET # 5980 RIEDEL FEE FUND PROJECT CONTROL # 20140001-007

Plugged through: TBG

District: 04

Signed  
**KCC WICHITA**

*Ray A. O'Keefe*

(TECHNICIAN)

CM

MAR 06 2014

MAR 18 2014

RECEIVED

Form CP-2/3