

1031525

TO:
STATE CORPORATION COMMISSION

API NUMBER 15-033-21,030 -00-00
C SE SE SEC. 17, T 31 S, R 19 W

CONSERVATION DIVISION - PLUGGING SECTION 660 FEET FROM SOUTH SECTION LINE

WICHITA STATE OFFICE BLDG., 130 S. MARKET 660 FEET FROM EAST SECTION LINE

WICHITA, KANSAS 67202

LEASE NAME SWAYZE WELL # 1

TECHNICIAN'S PLUGGING REPORT

COUNTY COMANCHE

OPERATOR LICENSE # 30407

WELL TOTAL DEPTH 690 FEET

OPERATOR: BLACK PETROLEUM COMPANY PRODUCTION CSG: SIZE @ ' WITH SX

NAME AND PO BOX 12922 SURFACE CASING: SIZE " @ ' WITH SX

ADDRESS WICHITA, KS 67277-2922 CONDUCTOR CSG : SIZE 20" @ 60'

ABANDONED OIL WELL GAS WELL INPUT WELL SWD WELL D/A X

OTHER WELL AS HEREINAFTER INDICATED

PLUGGING CONTRACTOR PICKRELL DRILLING CO., INC LICENSE NUMBER 5123

ADDRESS 110 N MARKET, SUITE 205, WICHITA, KS 67202

COMPANY TO PLUG AT: HOUR: 9:00 AM DAY: 21 MONTH: 09 YEAR: 1999

PLUGGING PROPOSAL RECEIVED FROM DANNY BIGGS

(COMPANY NAME) PICKRELL DRILLING (PHONE) 316-262-8427

WERE: LOST CIRCULATION AT 535'

SEE ATTACHED PAGE.

PLUGGING PROPOSAL RECEIVED BY STEVE DURRANT

PLUGGING OPERATIONS ATTENDED BY AGENT?: ALL PART X NONE

OPERATIONS COMPLETED: HOUR: 11:30 AM DAY: 24 MONTH: 09 YEAR: 1999

ACTUAL PLUGGING REPORT

SEE ATTACHED PAGE.

INVOICED

DATE 10-8-99
INVOICE NO. 20006039

09-29-1999

RECEIVED

STATE CORPORATION COMMISSION

REMARKS: USED THRIX-TROPIC & 60/40 POZMIX 6% GEL BY ALLIED.
(IF ADDITIONAL DESCRIPTION IS NECESSARY, USE BACK OF THIS FORM.)

I (DID NOT) OBSERVE THIS PLUGGING.

SIGNED Steve Durrant
(TECHNICIAN)

FORM CP-2/3

15-033-2030-00-00

On 9-21-99 rig up water well service to wash down to 280'. Worked on hole all day. Could only wash to 30'. Large gravel was plugging mud pump. Fashioned screen for suction line. Shut down for day.

On 9-22-99 Rig at 43' and circulating out large gravel.

On 9-23-99 1st plug run 2 $\frac{3}{8}$ " tubing to 60' in conductor - stuck tubing washed 1" through 2 $\frac{3}{8}$ " to 200', pumped 50 sx of 60/40 pozmix 6% gel. Wait on location for 3 hours.
2nd plug pumped 75 sx cement at 200'. SION

On 9-24-99 3rd plug ran 1" to 200', would not circulate, pumped 30 sx Allied Thrix-tropic cement and waited on location for 1 hour.

4th plug pumped 30 sx Thrix-tropic at 200' followed with 50 sx 60/40 pozmix 6% gel and cement circulated to surface.

5th plug ran 1" to 60' and circulated cement to surface inside 20' conductor.

RECEIVED
STATE OF KANSAS
COMMISSION

SEP 29 1999

CONSERVATION DIVISION
Wichita Kansas