

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
130 SOUTH MARKET, SUITE 2078  
WICHITA, KANSAS 67202

API Well Number: 15-163-24193-00-00  
Spot: E2SWNW Sec/Twnshp/Rge: 27-6S-20W  
1980 feet from N Section Line, 990 feet from W Section Line  
Lease Name: MCCUE Well #: 1  
County: ROOKS Total Vertical Depth: 3727 feet

Operator License No.: 34916  
Op Name: FOURWINDS OIL CORPORATION  
Address: PO BOX 1063  
HAYS, KS 67601

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	4.5	3727	1350	130 sx
SURF	8.5	216		150 sx

Well Type: OIL UIC Docket No: \_\_\_\_\_ Date/Time to Plug: 04/23/2014 8:30 AM  
Plug Co. License No.: 99974 Plug Co. Name: GLOBAL CEMENTING  
Proposal Rcvd. from: DANNY WINDHOLZ Company: FOUR WINDS OIL COMPANY Phone: (785) 259-8403

Proposed Plugging Method: Non Productive  
Production perforations: 3415' - 3683'  
Ordered 350 sx 60/40 pozmix 4% gel cement w/500 # hulls.

Plugging Proposal Received By: RICHARD WILLIAMS Witness Type: COMPLETE (100%)  
Date/Time Plugging Completed: 05/01/2014 3:30 PM KCC Agent: RICHARD WILLIAMS

Actual Plugging Report:

Perfs:

Free point show 4 1/2" casing free at 1350'. Perforated 2 holes at 1765'. Ran tubing to 3680'. Global Cementing pumped 150 sx cement w/300 # hulls. Pulled tubing out of hole. Nabor's shot casing off at 1327' and pulled casing to 1130'. Global pumped 150 sx cement w/200 # hulls. Pulled casing out of hole and lost circulation but hole is standing full with no cement. Will run wireline and tag T.C.  
04/29/2014-Global ran wireline and found cement at 300'. Tagged cement at 335'.  
05/01/2014- Ran 10 joints tubing and pumped 100 sx cement. Had good cement to surface. Stopped mixing and cement watered down. Sent bulk truck for more cement. Ran tubing back in hole and stacked out on the 6th joint. Pulled 1 joint of tubing and pumped 75 sx cement to circulate to surface.

Remarks: GLOBAL CEMENTING PLUGGED THROUGH TUBING AND CASING.

Plugged through: TBG

KCC WICHITA  
MAY 20 2014  
RECEIVED

District: 04

Signed Richard Williams  
6/04/14 (TECHNICIAN)

CM

MAY 15 2014