

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-159-19049-00-00
Spot: NWSWSE Sec/Twnshp/Rge: 6-19S-10W
981 feet from S Section Line, 2432 feet from E Section Line
Lease Name: MANKE Well #: 3 (A-3)
County: RICE Total Vertical Depth: 3363 feet

Operator License No.: 31070
Op Name: EAGLE RIVER ENERGY CORPORATIO
Address: 7060 S YALE # 702
TULSA, OK 74136

String	Size	Depth (ft)	Pulled (ft)	Comments
CIBP		3210		
PROD	5.5	3360		125 SX
SURF	8.875	250		195 SX

Well Type: OIL UIC Docket No: Date/Time to Plug: 04/28/2014 2:00 PM
Plug Co. License No.: 30891 Plug Co. Name: LEIKER WELL SERVICE, INC.
Proposal Revd. from: JOHN MICKLE Company: EAGLE RIVER ENERGY CORP Phone: (620) 282-9034

Proposed Plugging Method: AS PER KCC RULES & REGS. CP-1 INDICATES POOR WELL CONDITION.

Plugging Proposal Received By: JEFF KLOCK WitnessType: PARTIAL
Date/Time Plugging Completed: 04/28/2014 7:00 PM KCC Agent: VIRGIL CLOTHIER

Actual Plugging Report:

MIRU, RAN IN TO 520' AND STACKED OUT. GOT TUBING FREED UP AND WAS ABLE TO PULL OUT. MILLED ON THRU 520' DOWN TO 3100'. PULLED TUBING BACK OUT, ENCOUNTERING ROUGH SPOTS. PERFORATE AT 300'. ATTEMPTED TO RUN BACK IN WITH MUD PUMP-POWER SWIVEL, & DRILL-BIT ON END OF TUBING -- COULD NOT GET PAST 520'. PUT FLAT BOTTOM MILL BACK ON TUBING - RAN THRU ROUGH SPOT AT 400', THEN DOWN TO 520' AND MILLED. DOWN TO 627'. PULL FLAT BOTTOM MILL OUT, BARELY GETTING BACK OUT THRU 545', THEN PUT ON 3.750 CONE BIT--DRILLED ON DOWN TO 735', ENCOUNTERING ROUGH SPOTS THROUGH OUT. PULLED TUBING WITH CONE BIT OUT, AND RAN BACK IN WITH A TAPERED OPEN ENDED SHORT JOINT OF TUBING ON END OF TUBING STRING, TO 735' ENCOUNTERING STOPPING POINT. PULL TUBING BACK UP TO 720', DECISION MADE TO PUMP 30 SX'S WITH 3% CC THERE, LET SET AND TAG. TAGGED CEMENT AT 530'. PULL TUBING TO 300' AND CIRCULATE 150 SX'S CEMENT WITH 3% CC TO SURFACE. CIRCULATED CEMENT ON BACKSIDE ALSO. PULL TUBING OUT AND TOP OFF. AFTER LETTING SET AWHILE, CONNECTED BACK ON TO 5.5" CASING AND PUMPED ANOTHER 155 SXS UP TO 300#S. STOPPED, LET SET AND CONNECTED BACK ONTO TO PUMP MORE, BUT COULD NOT. RE-CK'D 4-29-14 CASING STILL FULL. USED 345-350 SX'S CEMENT. -- SPENT 5 DAYS OF EITHER MILLING OR DRILLING IN & OUT OF CASING TO GET WELL PLUGGED. BITS OF METAL & FORMATION WERE CIRCULATED OUT OF HOLE DURING THIS PROCESS.

Perfs:

Top	Bot	Thru	Comments
3349	3360	CSG	
3092	3230	CSG	

KCC WICHITA
MAY 09 2014

Remarks: COMMON CEMENT USED - ALLIED TICKET #55229. LOG TECH OF KS #7936.

RECEIVED

Plugged through: TBG

District: 02

Signed: *Virgil Clothier*
(TECHNICIAN)
6/04/14

✓