

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-109-21279-00-00
Spot: SWNESENE Sec/Twnshp/Rge: 26-14S-32W
1910 feet from N Section Line, 480 feet from E Section Line
Lease Name: KREBS S Well #: 4
County: LOGAN Total Vertical Depth: 4500 feet

Operator License No.: 34639
Op Name: BLACK TEA OIL, LLC
Address: 1011 CENTENNIAL BLVD., STE B
HAYS, KS 67601

| String | Size | Depth (ft) | Pulled (ft) | Comments |
|--------|-------|------------|-------------|----------|
| PROD | 5.5 | 4498 | | |
| SURF | 8.625 | 267 | | |

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 05/16/2014 8:30 AM
Plug Co. License No.: 34821 Plug Co. Name: K & M WELL SERVICE INC.
Proposal Rcvd. from: CHRIS LEIKER Company: BLACK TEA OIL, LLC. Phone: (785) 259-8701

Proposed Plugging Method: 8 5/8" surface casing set at 267' w/180 sx cement. 5 1/2" production casing set at 4498' w/170 sx cement. Port Collar set at 2141' was not cemented in. TD 4500'. Perforations: 4040' - 4372'. Well is non-commercial.
Ordered 325 sx 60/40 pozmix 4% gel cement, 40 bbls drilling mud and 600 # hulls.

Plugging Proposal Received By: CASE MORRIS Witness Type: COMPLETE (100%)
Date/Time Plugging Completed: 05/16/2014 7:00 PM KCC Agent: MARVIN MILLS

Actual Plugging Report:

Ran tubing to 4350' and pumped 40 bbls drilling mud followed by 75 sx cement w/300 # hulls. Pulled tubing out of hole. Unpacked braden head and calculated a stretch of 2267' of free pipe. Cut production casing at 2267'. Pulled two joints of casing to 2183' and pumped 50 sx cement w/100 # hulls. Pulled casing to 1259' and pumped 100 sx cement w/200 # hulls. Pulled casing to 335' and pumped 75 sx cement w/100 # hulls. Good circulation of cement. Pulled casing out and topped off with 25 sx cement. Hole standing full.

GPS: 38.80981 -100.83784

Perfs:


KCC WICHITA
MAY 21 2014
RECEIVED

Remarks: ALLIED CEMENT COMPANY TICKET # 63,413 PLUGGED THROUGH TUBING AND CASING.

Plugged through: TBG

District: 04

Signed


(TECHNICIAN)

CM

MAY 19 2014