

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-179-21352-00-00
Spot: E2SESWNW Sec/Twnshp/Rge: 4-10S-29W
2970 feet from S Section Line, 1160 feet from W Section Line
Lease Name: BIXENMAN Well #: 1-4
County: SHERIDAN Total Vertical Depth: 4111 feet

Operator License No.: 34924
Op Name: WILD COLT OIL AND GAS LLC
Address: 757 E 20TH AVE STE 370-237
DENVER, CO 80205

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	4010		180 SX
PROD	5.5	4098		180 SX
SURF	8.625	450		275 SX
SURF	8.625	468		275 SX

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 05/07/2014 12:00 AM
Plug Co. License No.: 32810 Plug Co. Name: PROFESSIONAL PULLING SERVICES LLC
Proposal Rcvd. from: CHANDLER HOISINGTON Company: WILD COLT O & G LLC. Phone: (720) 440-9283

Proposed Plugging Method: 8 5/8" surface casing set at 450' w/275 sx cement. 5 1/2" production casing set at 4110' w/180 sx cement. Port Collar set at 2502' and was not cemented. TD- 4111'. Perforations: 4052' - 4056', 4042' - 4046', 4004' - 4008' and 3980' - 3986'. Non-commercial.

Ordered 400 sx 60/40 pozmix 4% gel cement w/500 # hulls.

Plugging Proposal Received By: CASE MORRIS WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 05/12/2014 12:00 AM KCC Agent: MARVIN MILLS

Actual Plugging Report:

Sanded perforations to 3930' and dumped 5 sx cement with dump bailer. Pulled stretch into 5 1/2" casing. Calculated 1900' of free pipe. Perforated production casing at 2500'. Pumped 50 sx cement and displace with 53.5 bbl water. Ripped casing at 1900', 1857', 1814', 1728' and 1642'. Could not pull casing. Connected to 5 1/2" production casing and pumped 100 sx cement. Displaced with 27 bbl water. Ripped casing at 1000'. Could not pull pipe. Pumped 300 sx cement. Cement did not circulate to surface. Top of cement 4 seconds from surface and falling. Finished at 6:00pm. Well to be topped off next week.
05/12/2014- Pulling unit operator called and reported that cement is 200' from surface. Back side is full.
05/21/14- Topped off casing w/50 sx cement full.

Perfs:


Top	Bot	Thru	Comments
4052	4056		
4042	4046		
4004	4008		
3980	3986		

Remarks: GLOBAL CEMENTING

Plugged through: CSG

District: 04

Signed


7.15.14 CCM (TECHNICIAN) CM

KCC WICHITA

JUL 14 2014

Form CP-2/3

RECEIVED

JUL 07 2014