

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
130 SOUTH MARKET, SUITE 2078  
WICHITA, KANSAS 67202

API Well Number: 15-163-23081-00-01  
Spot: E2SENV Sec/Twnshp/Rge: 12-9S-17W  
3191 feet from S Section Line, 3078 feet from E Section Line  
Lease Name: BAXA Well #: 12  
County: ROOKS Total Vertical Depth: 3530 feet

Operator License No.: 3722  
Op Name: CROWN WELL SERVICE INC  
Address: 2768 VALLEYVIEW WEST  
MENDON, UT 84325

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	3529		460 SX
SURF	8.625	210		140 SX

Well Type: EOR UIC Docket No: E23928.4 Date/Time to Plug: 09/03/2014 12:00 AM  
Plug Co. License No.: 99996 Plug Co. Name: ALLIED CEMENT COMPANY  
Proposal Rcvd. from: STEVE CRAWFORD Company: CROWN WELL SERVICE Phone: (435) 890-4367

Proposed Plugging Method: DV Tool at 1280' w/340 sx cement.  
Injection perforations: 3139' - 3374'  
Pulled 98 jnts of 2 3/8" sealtite. Backed off packer at 2780'.  
Packer at 3097'  
  
Ordered 400 sx 60/40 pozmix 4% gel cement w/12 sx gel and 1000 # hulls.

Plugging Proposal Received By: CASE MORRIS Witness Type: COMPLETE (100%)  
Date/Time Plugging Completed: 09/03/2014 3:30 PM KCC Agent: RICHARD WILLIAMS

Actual Plugging Report:

Ran tubing and tagged packer at 3097'. Pulled off bottom 1 jnt at 3060'. Allied pumped 12 sx gel w/300 # hulls mixed in last 5 sx of gel, followed by 75 sx cement w/200 # hulls. Pulled tubing to 1800' and pumped 100 sx cement w/300 # hulls. Pulled tubing to 800' and pumped 75 sx cement w/200 # hulls. Cement circulated. PTOH. Topped off 5 1/2" casing w/25 sx cement and squeezed 25 sx cement at maximum pressure of 400 psi. Shut in pressure 300 psi. Hooked to backside and pumped 15 sx cement. Cement came out around head hole in surface pipe below head.

Perfs:

Top	Bot	Thru	Comments
3230	3359		
3195	3327		
3183	3317		
3176	3302		
3140	3240		

Received  
KANSAS CORPORATION COMMISSION

Remarks: ALLIED CEMENT TICKET # 55484

SEP 23 2014

Plugged through: TBG

CONSERVATION DIVISION  
WICHITA, KS

District: 04

Signed Richard Williams  
(TECHNICIAN)

CC: uic  
9/23/14 CKM

CM

SEP 17 2014