

To: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

9-14
API NUMBER 13-007-10,296-0000
26' W of
C NW, SEC. 15, T 33 S, R 13 W&E
3960 feet from S section line
3986 feet from E section line
Lease Name Root Well # B-4
County Barber 160.71
Well Total Depth 4945 feet
Conductor Pipe: Size _____ feet
Surface Casing: Size 10 3/4 feet 289
Abandoned Oil Well _____ Gas Well Input Well _____ SWD Well _____ D&A _____

TECHNICIAN'S PLUGGING REPORT

Operator License # 4519
Operator: Chevron U.S.A. Inc.
Name & Address P.O. Box 36366
Houston, TX 77236

Lease Name Root Well # B-4
County Barber 160.71
Well Total Depth 4945 feet
Conductor Pipe: Size _____ feet
Surface Casing: Size 10 3/4 feet 289

Abandoned Oil Well _____ Gas Well Input Well _____ SWD Well _____ D&A _____
Other well as hereinafter indicated _____

Plugging Contractor Dunnam Well Service License Number 9678
Address 130 W. Pancake. Liberal, KS 67901

Company to plug at: Hour: 3:30 p.m. Day: 14 Month: 9 Year: 19 90

Plugging proposal received from Tony Harlan
(company name) Chevron U.S.A. Inc. (phone) 713-561-3826

were: 7" at 4848' w/550 sx cement, Perfs at 4582-4675', Open hole at 4848-4945'
Set cement retainer at 4550'. Load hole with gel. Pump 75 sx cement through retainer and
put 5 sx cement on top of retainer. Perforate 7" casing at 620'. Set cement retainer in
7" casing at 535'. Sting in retainer. Pump 105 sx cement through retainer. Sting out of
retainer and circulate 7" casing full. Lay down tubing and top 7" casing out with cement.

Plugging Proposal Received by Steve Pfeifer
(TECHNICIAN)

Plugging Operations attended by Agent?: All Part _____ None _____

Operations Completed: Hour: 7:30 p.m. Day: 14 Month: 9 Year: 19 90

ACTUAL PLUGGING REPORT Set cement retainer at 4550'. Loaded hole with gel. Pumped
75 sx cement through retainer and put 5 sx cement on top of retainer. Class A cement.
Perforate 7" casing at 620'. Set cement retainer in 7" casing at 535'. Stung in retainer.
Pumped 105 sx cement through retainer. Cement circulated out of 7"/10 3/4" annulus. Stung
out of retainer and circulated 7" casing full with 61 sx cement. Layed down tubing. Topped
7" casing out with 4 sx cement. Total cement 170 sx 65/35 6% gel.

Remarks: Cemented by B.J. Services. No casing recovery. STATE CORPORATION COMMISSION
(If additional description is necessary, use BACK of this form)

INVOICED (XXXXXX) observe this plugging.

DATE 9-25-90
INV. NO. 29408
9-14

RECEIVED
SEP 20 1990
9-20-90
CONSERVATION DIVISION
Wichita, Kansas
Signed Steve Pfeifer
(TECHNICIAN)