

HALEY NO. 2

(George E. Reeves)

Location: 140' S of C SW/4 NE/4 Sec. 13-26-12, Pratt County.
 Elevation: 1,868'
 Completed: February 26, 1944
 Casing - Surface: 10-3/4" 40# Cemented with 275 sacks in 11" hole - 280'
 Casing - Oil String: 5 1/2" 11# Cemented with 140 sacks in 8-3/4" hole, 4,201'.
 Cement in the casing - 14' to 4,186'
 Lane-Wells Perforate: 25 holes from 4,174' to 4,182'
 Acid: February 22, 1944 - 500 Gals. - 17% by Dowell.
 Standard Tool Ripper - 4,170' to 4,172' & 4,175' to 4,182' - February 24, 1944.
 Standard Tool Ripper - 4,172' to 4,177' - February 25, 1944.
 Acid: February 25, 1944 - 500 Gals. - 17% by Dowell.
 Lane-Wells Plug Set - 4,165' - February 26, 1944.
 Lane-Wells Perforate - 30 shots from 4,153' to 4,158' - February 26, 1944.
 Acid: March 1, 1944 - 500 Gals. - 17% by Dowell.
 First Production: March 3, 1944 - Swabbing 3 BOPD / 75% Water.
 Cement Plug: Squeezed 50 sacks to 4,158' by Halliburton.
 Lane-Wells - Perforate - 23 shots from 4,150' to 4,158'.
 Acid: April 25, 1944 - Dumped 1 barrel from top of hole.
 Acid: April 26, 1944 - 500 Gals. - 17% by Dowell.
 Secondary Production: State Test Sept. 25, 1944 - 83 BOPD - Trace of water. Eff. 5/7/44.
 State Test - Jan. 11, 1945 - 169 BOPD plus 5% water. Pretest 84 Bbls. 11/4" Stks. 2/2 1/4 Com. Bld. = 300 BFPD.
 State Test - Jan. 4, 1946 - 89 BOPD plus 42% water. Pretest 43 Bbls. 18/40" Stks. 18/40" 2/1 1/2" Inst.
 Last Production: 1.5 BOPD / 30 BOPD.