

**Kansas Corporation Commission**

**District Plugging Report**

API Well Number: 15-059-23085 - 0000  
 Spot: NESESW Sec 9 Twp 17 S Rng 21  E /  W  
1176 Feet from  N /  S Line of Section  
3037 Feet from  E /  W Line of Section  
 GPS: Lat: 38.582410 Long: 95.094410 Date: 3/20/13  
 Lease Name: AUBRY Well #: AUB 15  
 County: Franklin Total Vertical Depth: 500 feet

Operator License No: <u>101</u>	String	Size	Depth	Pulled	Comments
Op Name: <u>State of Kansas</u>	<u>SURF - Casing</u>	<u>6.000</u>	<u>20</u>	<u>0</u>	<u>EST.</u>
Address 1: <u>130 S. MARKET</u>	<u>PROD - Casing</u>	<u>2.500</u>	<u>500</u>	<u>0</u>	<u>EST.</u>
Address 2: _____	_____	_____	_____	_____	_____
City: <u>WICHITA</u>	_____	_____	_____	_____	_____
State: <u>KS</u> Zip Code: <u>67202</u> - _____	_____	_____	_____	_____	_____

Well Type: OG - Oil & Gas (OTU) UIC Docket No.: \_\_\_\_\_ Date/Time to Plug: 2/11/14 / \_\_\_\_\_  
 Plug Co License No.: 3097 Plug Co. Name: K-W OIL WELL SERVICES, INC.  
 Proposal Rcvd from: Jim Kepley Company Name: K-W Phone: (620) 431-2285

Proposed Plugging Report: Fill well with portland cement from TD to surface.


Plugging Proposal Received By: Frank Guilfoyle Witness Type: COMP - Complete 100%  
 Date/Time Plugging Completed: 2/11/14 / \_\_\_\_\_ KCC Agent: Frank Guilfoyle

Actual Plugging Report:	Perfs:	Top	Bottom	Thru
Clear trees and brush from around well for equipment access. Run 1" to 350 ft and pull out. Perforate well. Run 1" to 500 ft. Pump Portland cement from TD to surface. Pull pipe and top off well. Pump total of 24 sacks of cement. Well plugged.		<u>75</u>	<u>350</u>	<u>CSG - Casing</u>
	_____	_____	_____	_____
	_____	_____	_____	_____
	_____	_____	_____	_____
	_____	_____	_____	_____
	_____	_____	_____	_____
	_____	_____	_____	_____
	_____	_____	_____	_____
	_____	_____	_____	_____
	_____	_____	_____	_____

RECEIVED  
 KANSAS CORPORATION COMMISSION  
 MAR 06 2014  
 CONSERVATION DIVISION  
 WICHITA, KS

Remarks: Purchase Order No. 38164 Control No. 20130078-015. Irreg. Section. GPS'ed by F.G., T.A., 3-20-13.  
NAD 83

Plugged Thru: TBG - Tubing Plugged Due to Compliance Issue:  Yes  No

District: 03  
  
 (Technician)  
 Form: District Plugging Report - \_\_\_\_\_