

**Kansas Corporation Commission**  
**District Plugging Report**

API Well Number: 15-001-20727-0000  
 Spot: SWNWNE Sec 24 Twp 26 S Rng 20  E /  W  
~~4401~~ 4387 Feet from  N /  S Line of Section  
~~2667~~ 2590 Feet from  E /  W Line of Section  
 GPS: Lat: 37.773750 Long: 95.169420 Date: 4/30/14  
 Lease Name: Beggs II Well #: BEG 18  
 County: Allen Total Vertical Depth: 700 feet

| Operator License No: <u>101</u>                 | String               | Size         | Depth      | Pulled   | Comments    |
|---|----------------------|--------------|------------|----------|-------------|
| Op Name: <u>State of Kansas</u>                 | <u>SURF - Casing</u> | <u>6.250</u> | <u>20</u>  | <u>0</u> | <u>EST.</u> |
| Address 1: <u>130 S. Market</u>                 | <u>STRL - Casing</u> | <u>2.500</u> | <u>750</u> | <u>0</u> |             |
| Address 2: _____                                |                      |              |            |          |             |
| City: <u>Wichita</u>                            |                      |              |            |          |             |
| State: <u>Ks</u> Zip Code: <u>67202</u> - _____ |                      |              |            |          |             |

Well Type: EOR - Enhanced Oil Recovery - Injection *-(oil)* UIC Docket No.: \_\_\_\_\_ Date/Time to Plug: 4/9/14 / \_\_\_\_\_  
 Plug Co License No.: 6372 Plug Co. Name: Splane Pulling and Roustabout Services, Inc  
 Proposal Rcvd from: Keith Splane Company Name: SAME Phone: (620) 431-1359

Proposed Plugging Report: Clean out well to TD. Perforate in at least two depths if not documented Alt. II. Pump Portland cement from TD to surface.

Plugging Proposal Received By: Keith Splane Witness Type: ZERO - None  
 Date/Time Plugging Completed: 4/9/14 / \_\_\_\_\_ KCC Agent: Frank Guilfoyle

| Actual Plugging Report:   | Perfs: | Top   | Bottom | Thru  |
|---|--------|-------|--------|-------|
| Clear around location. Run 1" to 700 ft inside 2 1/2" casing. Pump Portland cement to surface. Pull pipe and top off well. Squeeze well with cement and shut in at 500 PSI. Pump total of 30 sacks of cement. Well plugged. | _____  | _____ | _____  | _____ |
|   | _____  | _____ | _____  | _____ |
|   | _____  | _____ | _____  | _____ |
|   | _____  | _____ | _____  | _____ |
|   | _____  | _____ | _____  | _____ |
|   | _____  | _____ | _____  | _____ |
|   | _____  | _____ | _____  | _____ |
|   | _____  | _____ | _____  | _____ |
|   | _____  | _____ | _____  | _____ |
|   | _____  | _____ | _____  | _____ |

Remarks: Contract # 37622. Control # 20130030-018. GPS NAD 27. Regular Section. GPS'ed by FG, TA.