

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
266 N. Main St., Ste. 220  
Wichita, KS 67202-1513

API Well Number: 15-199-20216-00-00  
Spot: NWNENESW Sec/Twnshp/Rge: 31-15S-41W  
2310 feet from S Section Line, 2970 feet from E Section Line  
Lease Name: SMOTHERMAN Well #: 1-31  
County: WALLACE Total Vertical Depth: 5176 feet

Operator License No.: 3273  
Op Name: HERMAN L. LOEB, LLC  
Address: PO BOX 838  
LAWRENCEVILLE, IL 62439

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	5175		175 SX
SURF	8.625	340		225 SX

Well Type: OIL UIC Docket No: \_\_\_\_\_ Date/Time to Plug: 10/28/2014 10:00 AM  
Plug Co. License No.: 33990 Plug Co. Name: CODELL WELL SERVICE, LLC  
Proposal Rcvd. from: SHANE PELTON Company: HERMAN LOEB Phone: (719) 340-8987

Proposed Plugging Method: Ordered 450 sx 60/40 pozmix 4% gel cement w/1200 # hulls.  
8 5/8" surface casing set at 340' w/225 sx. 5 1/2" production casing set at 5175' w/175 sx cement. DV tools set at 1961'  
w/315 sx cement. TD 5176. PBTB 5120'. Perforations: 5030' - 5034'. CIBP at 5000'. Casing reported to be in poor condition. Casing filled with sand and drill mud below 3290'.

Plugging Proposal Received By: CASE MORRIS Witness Type: COMPLETE (100%)  
Date/Time Plugging Completed: 10/28/2014 1:15 PM KCC Agent: DARREL DIPMAN

Actual Plugging Report:

Operator bailed sand and mud from casing to 3290'. Perforated 5 1/2" production casing at 2721'. Ran tubing to 3277' and pumped 110 sx cement w/300 # hulls. Pulled tubing to 2207' and pumped 110 sx cement w/400 # hulls. Pulled tubing to 1100' and pumped 110 sx cement w/300 # hulls. CWC. Pulled tubing to surface. Connected to 5 1/2" production casing and pumped 30 sx cement. Connected to 8 5/8" surface casing and pumped 10 sx cement. Pressured to 300 psi. Plug complete.

GPS: 38.70427N -101.92071W

Perfs:

Top	Bot	Thru	Comments
5030	5034		

Received  
KANSAS CORPORATION COMMISSION

Remarks: ALLIED CEMENT COMPANY TICKET # 63787

Plugged through: TBG

NOV 03 2014

CONSERVATION DIVISION  
WICHITA, KS

District: 04

Signed Darrel Dipman  
11/5/14 ckm (TECHNICIAN)

CM

OCT 29 2014