

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-015-21693-00-01
Spot: SWNESWNE Sec/Twnshp/Rge: 15-28S-7E
3436 feet from S Section Line, 1768 feet from E Section Line
Lease Name: KORTE Well #: 4
County: BUTLER Total Vertical Depth: 2794 feet

Operator License No.: 31074
Op Name: BRAKE, JOE DBA BRAKE INC.
Address: RT 1 BOX 84
LATHAM, KS 67072

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	4.5	2794		100 SX
SURF	8.625	120		110 SX

Well Type: EOR UIC Docket No: E21191.2 Date/Time to Plug: 06/19/2014 8:00 AM
Plug Co. License No.: 31074 Plug Co. Name: BRAKE, JOE DBA BRAKE INC.
Proposal Rcvd. from: JOE BRAKE Company: JOE BRAKE /BRAKE INC. Phone: (620) 965-2297

Proposed Plugging Method: AS PER KCC RULES & REGS

Plugging Proposal Received By: JEFF KLOCK Witness Type: PARTIAL
Date/Time Plugging Completed: 07/28/2014 5:00 PM KCC Agent: DUANE KRUEGER

Actual Plugging Report:

6-19-2014, RIG ON LEASE. 6-23-2014, RIGGED UP OVER HOLE. 7-15-2014, RIH W/OVERSHOT & TBG @ 790', LAYED DOWN TBG & OVERSHOT. RIH W/OPEN ENDED TBG @ 840', CIRCULATED HOLE CLEAN. LAYED DOWN TBG. RIH W/OVERSHOT & TBG @ 790'. 7-17-2014, LAYED DOWN TBG & OVERSHOT. RIH W/3 7/8" BIT & TBG @ 690'. (WHEN OUTSIDE CASING, PARTED CASING @ 690'). 7-21-2014, LAYED DOWN TBG & BIT. 7-24-2014, RIH W/OPEN ENDED TBG @ 810'. 7-25-2014, ELITE CEMENTING MIXED & PUMPED 50 SXS CLASS A COMMON 3% CC & DISPLACED IN CASING. WAITED 2 HOURS, TAGGED CEMENT @ 810', RIH W/TBG @ 810' ELITE CEMENTING MIXED & PUMPED 50 SXS CLASS A 1% CC & DISPLACED IN CSG. 7-28-2014, TAGGED CEMENT PLUG @ 325'. RIH ON WIRELINE SHOT SQUEEZE HOLES @ 300-301' (2 SHOTS). RIH W/TBG @ 300', ELITE CEMENTING ESTABLISHED CIRCULATION, MIXED & PUMPED 65 SXS CLASS A COMMON TO SURFACE. CEMENT CIRCULATED. ELITE CEMENT TICKET #1466, & 1539. 7-29-2014, TAGGED CEMENT @ SURFACE.

Perfs:

Top	Bot	Thru	Comments
2700	2730		CSG

Received
KANSAS CORPORATION COMMISSION
NOV 10 2014
CONSERVATION DIVISION
WICHITA, KS

Remarks: COMPLIANCE PLUGGING / TOC 2430' / 1800' -1900', 2 3/8" TBG & 2 PACKERS LEFT IN HOLE.

Plugged through: TBG

District: 02

Signed

Duane Krueger

(TECHNICIAN)

cc:uic

11/12/14 ckm

1/8