

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
130 SOUTH MARKET, SUITE 2078  
WICHITA, KANSAS 67202

API Well Number: 15-009-12252-00-00  
Spot: NESWNE Sec/Twnshp/Rge: 29-20S-12W  
1650 feet from N Section Line, 1650 feet from E Section Line  
Lease Name: MCCULLOUGH-BRYANT B Well #: 2  
County: BARTON Total Vertical Depth: 3450 feet

Operator License No.: 5042  
Op Name: EDMISTON OIL COMPANY, INC.  
Address: 125 N MARKET STE 1130  
WICHITA, KS 67202

| String | Size  | Depth (ft) | Pulled (ft) | Comments |
|--------|-------|------------|-------------|----------|
| PROD   | 4.5   | 3450       |             | 100 SX   |
| SURF   | 8.625 | 273        |             | 210 SX   |

Well Type: OIL UIC Docket No: \_\_\_\_\_ Date/Time to Plug: 10/20/2014 8:30 AM  
Plug Co. License No.: 6426 Plug Co. Name: EXPRESS WELL SERVICE & SUPPLY INC  
Proposal Rcvd. from: SHANNON RAYBERN Company: EDMISTON OIL CO. Phone: (602) 793-6426

Proposed Plugging Method: Ordered 300 sx 60/40 pozmix 4% gel cement w/500 # hulls.

Plugging Proposal Received By: RAY DINKEL WitnessType: COMPLETE (100%)  
Date/Time Plugging Completed: 10/20/2014 11:30 AM KCC Agent: RAY DINKEL

Actual Plugging Report: \_\_\_\_\_ Perfs: \_\_\_\_\_

RB plug set at 3425' w/2 sx of sand on it. Drilled out a squeeze job (hole at 325' squeezed w/300 sx cement) and got out of pipe w/drill bit at 600'. Tried different mills but always went outside of pipe.  
10/20/14- Ran tubing to 598' and stacked out. Pulled up to 568' and pumped 50 sx cement w/50 # hulls. Pulled 3/4 of a joint of 2 3/8" tubing and hung up. Could not go up or down. Backed off tubing and pulled out. Left 4 joints (approximately 120') of tubing in the well. POOH. Hooked up to casing and pumped 10 sx cement at 200 psi. Shut in. Hooked to braden head and pumped 160 psi with no fluid moved.  
GPS: 38.28548 -098.66978

Received  
KANSAS CORPORATION COMMISSION  
**OCT 30 2014**  
CONSERVATION DIVISION  
WICHITA, KS

Remarks: COPELAND CEMENTING TICKET # 42407

Plugged through: TBG

District: 04

Signed Ray AOK  
11/12/14 CKM (TECHNICIAN) CM

OCT 21 2014