

1060163

To: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING SECTION  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

API NUMBER 15-025-20778-00-00

SW NW SW, SEC. 21, T 34 S, R 21 W/X

2189 feet from X/S section line

330 feet from W/X section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 5654

Lease Name Barby Well # 8-21

Operator: Rine Drilling Company

County Clark

Name & Address 300 W. Douglas, Suite 600

Well Total Depth 865 35.00 feet

Wichita, KS 67202

Conductor Pipe: Size 20" feet 135

Surface Casing: Size NONE feet

Abandoned Oil Well Gas Well Input Well SWD Well D&A

Other well as hereinafter indicated Lost hole, surface ground fell in 5' x 25' across

Plugging Contractor Rine Drilling License Number 5654

Address 300 W. Douglas, Suite 600, Wichita, KS 67202

Company to plug at: Hour: 9:00 Day: 16 Month: February Year: 19 84

Plugging proposal received from Clifford Barnett

(company name) Rine Drilling Company (phone) 316-267-1333

were: 1st plug - run 302' of 5 1/2" to 302 and circulated heavy mud for 30 mins.

2nd plug pumped 600 sx cement - lost circulation when 500 sx cement were pumped and still kept pumping until they had 600 sx cement in the hole and stopped for 2 hrs.

3rd plug tagged cement at 62' with 1" line pipe and started pumping cement. Got circulation immediately and when 80 sx cement were pumped got good returns of cement.

Plugging Proposal Received by Paul A. Luthi  
(TECHNICIAN)

Plugging Operations attended by Agent?: All  X Part None

Operations Completed: Hour: 2:30 am Day: 17 Month: February Year: 19 84

ACTUAL PLUGGING REPORT 1st plug - run 302' of 5 1/2" to 302' and circulated heavy mud for 30 mins. 2nd plug pumped 600 sx cement - lost circulation when 500 sx cement were pumped and still kept pumping until 600 sx cement were in the hole and stopped for 2 hrs. 3rd plug tagged cement at 62' with 1" line pipe and started pumping cement. Got circulation immediately and when 80 sx cement were pumped got good returns of cement.

RECEIVED  
STATE CORPORATION COMMISSION

Remarks: Waited 30 mins & cement stayed at top of conductor. (over)

(If additional description is necessary, use BACK of this report)

FEB 22 1984

CONSERVATION DIVISION  
Wichita, Kansas

INVOICED

Signed Paul A. Luthi  
(TECHNICIAN)

DATE 2-23-84

INV NO. 0352

**ADDITIONAL REMARKS:**

Used 600 sx light cement with 2% flow seal 3% cc.  
200 sx common cement

by Halliburton