

STATE OF KANSAS - CORPORATION COMMISSION

PRODUCTION TEST & GOR REPORT

15-077-20851-0000

Form C-5 Revised

Conservation Division

TYPE TEST: Initial Annual Workover Reclassification TEST DATE:

Company Lease Well No.

County Location Section Township Range Acres

Field Reservoir Pipeline Connection

Completion Date Type Completion(Describe) Plug Back T.D. Packer Set At

Production Method: Type Fluid Production API Gravity of Liquid/Oil

Flowing Pumping Gas Lift Casing Size Weight I.D. Set At Perforations To

Tubing Size Weight I.D. Set At Perforations To

Pretest: Starting Date Time Ending Date Time Duration Hrs.

Test: Starting Date Time Ending Date Time Duration Hrs.

OIL PRODUCTION OBSERVED DATA

Producing Wellhead Pressure			Separator Pressure			Choke Size		
Casing:	Tubing:							
Bbls./In.	Tank	Starting Gauge			Ending Gauge		Net Prod. Bbls.	
	Size Number	Feet	Inches	Barrels	Feet	Inches	Barrels	Water Oil
Pretest:								
Test:	700	3	-	6012	3	1	6179	167
Test:								

GAS PRODUCTION OBSERVED DATA

Orifice Meter Connections			Orifice Meter Range					
Pipe Taps:	Flange Taps:		Differential:		Static Pressure:			
Measuring Device	Run-Prover-Tester Size	Orifice Size	Meter-Prover-Tester Pressure		Diff. Press.	Gravity	Flowing	
			In.Water	In.Merc.	Psig or (Pd)	(hw) or (hd)	Gas (Gg)	Temp. (t)
Orifice Meter	3	1/2			105	1	1.650	80
Critical Flow Prover								
Orifice Well Tester								

GAS FLOW RATE CALCULATIONS (R)

Gcoeff. (Fb)(Fp)(OWTC)	Meter-Prover Press.(Psia)(Pm)	Extension $\sqrt{hw \times Pm}$	Gravity Factor (Fg)	Flowing Temp. Factor (Ft)	Deviation Factor (Fpv)	Chart Factor (Fd)
1.714		10.25	1.240	1.000	1.000	

Gas Prod. MCFD Flow Rate (R): 15 479 Oil Prod. Bbls./Day: 167 Gas/Oil Ratio (GOR) = 9738 Cubic Ft. per Bbl.

The undersigned authority, on behalf of the Company, states that he is duly authorized to make the above report and that he has knowledge of the facts stated therein, and that said report is true and correct. Executed this the 3 day of October 1988

For Offset Operator For State For Company

REWD 10-03-88